

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: December 18, 2025

				Generating Facility		Maximum MWs		Deliverability Status	Point of Interconnection			Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	MW	Winter	Full Capacity or Energy Only (FC/EO)	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
1	6/5/2009	6/5/2009	Withdrawn 12/10/09	CT	NG	49.9	49.9	-	El-Cajon-Substation	6/15/10	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
2	8/11/2009	8/11/2009	Withdrawn 10/25/12	PV	S	5	5	EO	Borrego-Substation--Distribution-Circuit-170	12/31/10	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
3	8/31/2009	8/31/2009	Withdrawn 3/7/2011	PV	S	10	10	-	Borrego-Substation--Distribution-Circuit-170	10/1/11	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
4	8/4/2010	8/4/2010	Withdrawn 01/08/11	RE	D	1.2	1.2	-	Batiquitos-Substation--Distribution-Circuit-754	10/1/10	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
5	8/23/2010	8/23/2010	Withdrawn 9/30/15	PV	S	2.4	2.4	EO	Cameron-Substation--Distribution-Circuit-448	6/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
6	9/30/2010	9/30/2010	Completed	PV	S	6.5	6.5	FC	Borrego Substation - Distribution Circuit C171	10/1/12	10/23/14	Complete	Complete	N/A	N/A	Project Completed
7	9/30/2010	9/30/2010	Withdrawn 02/13/15	PV	S	5	5	FC	Boulevard-Substation	10/1/12	8/1/14	N/A	N/A	N/A	N/A	N/A
8	1/11/2011	1/11/2011	Withdrawn 08/23/11	PV	S	3.5	3.5	-	Santa-Ysabel-Substation--Distribution-Circuit-220	6/30/13	6/30/13	N/A	N/A	N/A	N/A	N/A
9	1/27/2011	1/27/2011	Withdrawn 09/15/11	PV	S	3.5	3.5	-	Warners-Substation--Distribution-Circuit-211	11/1/12	11/1/12	N/A	N/A	N/A	N/A	N/A
10	2/4/2011	2/4/2011	Withdrawn 03/24/11	PV	S	2	2	-	Borrego-Substation--Distribution-Circuit-171	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
11	2/4/2011	2/4/2011	Withdrawn 03/16/11	PV	S	2	2	-	Borrego-Substation--Distribution-Circuit-172	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
12	2/7/2011	2/7/2011	Withdrawn 12/13/11	PV	S	2	2	-	Crestwood--Distribution-Circuit-1215	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
13	2/7/2011	2/7/2011	Withdrawn 3/21/12	PV	S	2	2	-	Warners-Substation--Distribution-Circuit-211	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
14	2/7/2011	2/7/2011	Withdrawn 11/2/12	PV	S	2	2	EO	Glenciff-Substation--Dist.-Circuit-441	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
15	2/7/2011	2/7/2011	Withdrawn 1/7/13	PV	S	2	2	EO	Santa-Ysabel-Substation--Distribution-Circuit-222	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
16	2/7/2011	2/7/2011	Withdrawn 3/21/12	PV	S	2	2	-	Santa-Ysabel-Substation--Distribution-Circuit-220	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
17	2/9/2011	2/9/2011	Withdrawn 1/13/14	PV	S	5	5	FC	Boulevard-Substation--Distribution-Circuit-444	7/1/12	12/31/13	N/A	N/A	N/A	N/A	N/A
18	2/9/2011	2/9/2011	Withdrawn 04/21/11	PV	S	2	2	-	Boulevard-Substation--Distribution-Circuit-444	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
19	2/11/2011	2/11/2011	Withdrawn 03/16/11	PV	S	2	2	-	Borrego-Substation--Distribution-Circuit-171	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
20	2/11/2011	2/11/2011	Withdrawn 03/16/11	PV	S	2	2	-	Borrego-Substation--Distribution-Circuit-172	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
21	2/15/2011	2/15/2011	Withdrawn 1/18/13	PV	S	3	3	FC	Boulevard-Substation--Distribution-Circuit-445	7/1/12	9/1/13	N/A	N/A	N/A	N/A	N/A
22	2/15/2011	2/15/2011	Withdrawn 04/21/11	PV	S	2	2	-	Boulevard-Substation--Distribution-Circuit-445	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
23	2/16/2011	2/16/2011	Withdrawn 3/21/12	PV	S	2	2	-	Potrero-Substation--Distribution-Circuit-448	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
24	2/16/2011	2/16/2011	Withdrawn 3/21/12	PV	S	2	2	-	Barrett-Substation--Distribution-Circuit-157	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
25	2/16/2011	2/16/2011	Withdrawn 3/21/12	PV	S	2	2	-	Cameron-Substation--Distribution-Circuit-449	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
26	2/16/2011	2/16/2011	Withdrawn 1/7/13	PV	S	2	2	EO	Rincon-Substation--Distribution-Circuit-217	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
27	3/21/2011	3/21/2011	Completed	PV	S	7	7	FC	Creelman Substation - Distribution Circuit 971	9/1/12	12/9/13	Complete	Complete	N/A	N/A	Project Completed
28	3/21/2011	3/21/2011	Completed	PV	S	7.5	7.5	FC	Valley Center Substation - Distribution Circuit 1030	9/1/12	12/9/13	Complete	Complete	N/A	N/A	Project Completed
29	4/4/2011	4/4/2011	Withdrawn 1/18/13	PV	S	17	17	EO	Boulevard--Substation	6/30/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
30	4/11/2011	4/11/2011	Withdrawn 12/15/11	PV	S	2	2	-	Borrego-Substation--Distribution-Circuit-171	9/1/11	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
31	4/20/2011	4/20/2011	Withdrawn 12/15/11	PV	S	4	4	-	Borrego-Substation--Distribution-Circuit-172	7/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
32	4/26/2011	4/26/2011	Withdrawn 3/26/13	PV	S	2.5	2.5	EO	Loveland-Substation--Distribution-Circuit-1166	9/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
33	5/3/2011	5/3/2011	Withdrawn 6/13/12	PV	S	1.5	1.5	TBD	Valley Center Substation--Distribution-Circuit-909	2/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
34	5/16/2011	5/16/2011	Withdrawn 3/5/15	PV	S	1	1	EO	Valley Center Substation--Distribution-Circuit-1030	3/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
35	5/16/2011	5/16/2011	Completed	PV	S	4.32	4.32	FC	Creelman Substation - Distribution Circuit 235	3/1/12	3/1/17	Complete	Complete	N/A	N/A	Project Completed
36	5/16/2011	5/16/2011	Withdrawn 78/3/17	PV	S	2	2	EO	Pala-Substation--Distribution-Circuit-1233	3/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
37	5/19/2011	5/19/2011	Withdrawn 3/05	PV	S	5	5	-	Ramona-Substation--Distribution-Circuit-236	9/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
38	5/20/2011	5/20/2011	Withdrawn 1/7/13	PV	S	2	2	EO	Valley Center Substation--Distribution-Circuit-908	9/1/11	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
39	6/1/2011	6/1/2011	Withdrawn 2/13	PV	S	5	5	-	Boulevard-Substation	12/1/13	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
40	7/25/2011	7/25/2011	Withdrawn 9/3/14	PV	S	1.5	1.5	-	Barrett-Substation--Distribution-Circuit-157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
41	7/25/2011	7/25/2011	Withdrawn	PV	S	1.5	1.5	-	Barrett-Substation--Distribution-Circuit-157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
42	7/25/2011	7/25/2011	Withdrawn	PV	S	1.5	1.5	-	Barrett-Substation--Distribution-Circuit-157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
43	7/25/2011	7/25/2011	Withdrawn	PV	S	1.5	1.5	-	Barrett-Substation--Distribution-Circuit-157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: December 18, 2025

				Generating Facility		Maximum MWs		Deliverability Status	Point of Interconnection			Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	MW	Winter	Full Capacity or Energy Only (FC/EO)	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
44	7/25/2011	7/25/2011	Withdrawn 9/3/14	PV	S	0.999	0.999	-	Barrett Substation – Distribution Circuit-157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
45	7/25/2011	7/25/2011	Withdrawn	PV	S	0.999	0.999	-	Barrett Substation – Distribution Circuit-157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
46	7/25/2011	7/25/2011	Withdrawn 09/20/11	PV	S	1.5	1.5	-	Barrett Substation – Distribution Circuit-157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
47	7/25/2011	7/25/2011	Withdrawn 09/20/11	PV	S	1.5	1.5	-	Barrett Substation – Distribution Circuit-157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
48	7/25/2011	7/25/2011	Withdrawn 09/20/11	PV	S	1.5	1.5	-	Barrett Substation – Distribution Circuit-157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
49	7/25/2011	7/25/2011	Withdrawn 09/01/11	PV	S	1.5	1.5	-	Barrett Substation – Distribution Circuit-157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
51	7/29/2011	7/29/2011	Withdrawn 5/04/12	PV	S	1.5	1.5	-	Lilac Substation – Distribution Circuit-351	7/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
52	8/15/2011	8/15/2011	Withdrawn 10/06/11	PV	S	1.50	1.50	-	Potrero Substation	3/30/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
53	10/11/11	10/11/11	Withdrawn 12/14/11	PV	S	1.5	1.5	-	Borrego Substation – Distribution Circuit-170	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
54	10/11/11	10/11/11	Withdrawn 12/14/11	PV	S	1.5	1.5	-	Borrego Substation – Distribution Circuit-170	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
57	10/20/11	10/20/11	Withdrawn 12/4/12	DG	LFG	1.6	1.6	-	Area 30, Otay Mesa – Distribution Circuit-150	4/1/2013	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
58	10/31/2011	10/31/2011	Withdrawn 9/30/15	PV	S	5	5	FC	Border Substation – Distribution Circuit-	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
59	3/30/2012	4/11/2012	Completed	PV	S	2.33	2.33	FC	Valley Center Sub - Distribution Circuit 908	8/1/13	11/11/16	N/A	Completed	N/A	N/A	Project Completed
60	3/30/12	4/11/12	Withdrawn 11/6/13	PV	S	5.0	5.0	FC	Creelman Substation – Distribution-Circuit C971	8/1/13	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
61	4/4/12	4/11/12	Withdrawn 11/2/12	PV	S	10.0	10.0	TBD	Loveland Substation – Distribution-Circuit C283	12/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
62	4/2/12	4/2/12	Withdrawn 3/19/13	PV	S	40.0	40.0	TBD	Barrett Substation – Distribution Circuit-C157	5/1/15	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
63	10/4/2012	10/4/2012	Withdrawn 2/16/16	PV	S	5	5	EO	Boulevard Substation – Distribution-Circuit 444	11/15/14	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
64	10/4/12	10/4/12	Withdrawn 1/22/13	PV	S	5.0	5.0	TBD	Boulevard Substation – Distribution-Circuit 444	11/15/14	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
67	1/22/2013	1/22/2013	Completed	PV	S	3	3	FC	350	6/1/14	2/1/16	N/A	Completed	N/A	N/A	Project Completed
68	2/13/2013	2/13/2013	Withdrawn 9/30/15	PV	S	3	3	EO	Border Substation – Distribution Circuit-534	12/31/14	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
69	3/8/2013	3/8/2013	Withdrawn 8/20/15	PV	S	2	2	FC	Los Coches Substation – Distribution-Circuit 247	9/1/15	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
76	11/6/2013	11/6/2013	Withdrawn 12/18/13	PV	S	3	3	-	Boulevard Substation – Distribution-Circuit 445	11/1/15	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
80	4/15/2014	4/15/2014	Withdrawn 9/25/15	PV	S	2	2	-	Loveland Substation – Distribution Cir-283	12/31/15	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
81	4/15/2014	4/15/2014	Withdrawn 5/27/14	PV	S	2	2	-	Loveland Substation	12/31/15	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
82	4/22/2014	4/23/2014	Withdrawn 10/21/2024	AES	N/A	2	2	FC	Avocado Substation – Distribution Circuit-520	11/30/15	10/31/17	N/A	N/A	N/A	N/A	Project Withdrawn
83	4/22/2014	4/23/2014	Withdrawn 10/21/2024	AES	N/A	2	2	FC	Creelman Substation, Distribution-Circuit 971	11/30/15	10/31/17	N/A	N/A	N/A	N/A	Project Withdrawn
84	4/22/2014	4/23/2014	Withdrawn 10/21/2024	AES	N/A	2	2	FC	Lilac Substation, Distribution Circuit-352	11/30/15	10/31/17	N/A	N/A	N/A	N/A	Project Withdrawn
86	9/26/2014	9/26/2014	Withdrawn 10/21/2024	AES	N/A	1.5	1.5	EO	Melrose Substation – Distribution Circuit-509	11/1/15	11/1/15	N/A	N/A	N/A	N/A	Project Withdrawn
87	12/30/2014	12/31/2014	Withdrawn 10/21/2024	AES	N/A	2	2	FC	Mohserate Substation – Distribution-Circuit 0233	9/30/15	10/31/17	N/A	N/A	N/A	N/A	Project Withdrawn
88	1/12/2015	1/13/2015	Withdrawn 10/21/2024	AES	N/A	2	2	FC	Melrose Substation – Distribution Circuit-0206	9/30/15	10/31/17	N/A	N/A	N/A	N/A	Project Withdrawn
89	12/20/2014	11/20/2014	Withdrawn 7/7/2015	AES	N/A	6.5	6.5	-	Borrego Substation – Distribution Circuit-C171 – POI - Switch Position	9/1/16	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
90	4/20/2015	4/20/2015	Withdrawn 5/17/19	AES	N/A	20.0	20.0	EO	Avocado Substation – Distribution Circuit-0520	5/1/21	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
91	4/29/2015	4/29/2015	Withdrawn 6/22/15	AES	N/A	5.0	5.0	-	Border Substation – Distribution Circuit-0536	6/8/17	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
92	4/29/2015	4/29/2015	Withdrawn 6/22/15	AES	N/A	5.0	5.0	-	Spring Valley Substation – Distribution-Circuit 0733	6/8/17	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
93	4/30/2015	4/30/2015	Withdrawn 4/30/19	AES	N/A	20.0	20.0	EO	Avocado Substation – Distribution Circuit-0521	6/2/17	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
95	8/27/2015	8/27/2015	Withdrawn 10/12/18	ST	-	4.0	4.0	FC	Coronado Street Substation – Distribution Circuit-373	4/1/17	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
96	8/27/2015	8/27/2015	Withdrawn 5/31/16	ST	-	11.3	11.3	FC	Division Street Substation – Distribution-Circuit 47	4/1/17	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
97	8/27/2015	8/27/2015	Withdrawn 5/31/16	ST	-	7.7	7.7	FC	Old Town Substation – Distribution-Circuit 124	4/1/17	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
100	3/24/2016	3/31/2016	Withdrawn 10/21/2024	AES	N/A	2.0	2.0	FC	Capistrano Substation – Distribution-Circuit 0196	7/7/17	7/7/2017					Project Withdrawn
101	3/24/2016	3/31/2016	Withdrawn 10/21/2024	AES	N/A	2.0	2.0	FC	Capistrano Substation – Distribution-Circuit 0197	7/7/17	7/7/2017					Project Withdrawn
102	1/26/2016	2/25/2016	Withdrawn 10/21/2024	PV	S	2.0	2.0	EO	Boulevard Substation – Distribution-Circuit 444	12/12/16	12/12/2016					Project Withdrawn
104	4/25/2016	4/26/2016	Completed	AES	N/A	3.00	3.00	EO	Proctor Valley Substation - Distribution Circuit 591	12/1/16	2/6/2018	N/A	Completed	N/A	N/A	Project Completed
105	4/29/2016	5/13/2016	Withdrawn 1/26/18	PV	S	9.68	9.68	EO	Border Substation – Distribution Circuit-536	9/1/19	N/A	N/A	N/A	N/A	N/A	Project Withdrawn

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: December 18, 2025

				Generating Facility		Maximum MWs		Deliverability Status	Point of Interconnection			Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	MW	Winter	Full Capacity or Energy Only (FC/EO)	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
106	5/9/2016	5/19/2016	Withdrawn 4/7/17	AES	N/A	2.00	2.00	EO	Sweetwater Substation – Distribution Circuit 43	5/31/18	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
107	5/9/2016	5/19/2016	Withdrawn 4/7/17	AES	N/A	3.00	3.00	EO	Avocado Substation-	5/31/18	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
108	5/9/2016	5/19/2016	Withdrawn 5/17/19	AES	N/A	3.00	3.00	EO	Pomerado Substation – Distribution Circuit 922	11/30/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
109	5/24/2016	5/24/2016	Withdrawn 10/21/2024	AES	N/A	1.50	1.50	EO	Escondido Substation – Distribution Circuit 185	12/31/2018	12/31/2018					Project Withdrawn
110	7/5/2016	7/7/2016	Completed	AES	N/A	10.00	10.00	FC	Escondido Substation - 12 kV bus	12/1/2016	1/13/2017	N/A	Completed	N/A	N/A	Project Completed
111	7/5/2016	7/7/2016	Completed	AES	N/A	10.00	10.00	FC	Escondido Substation - 12 kV bus	12/1/2016	1/11/2017	N/A	Completed	N/A	N/A	Project Completed
112	7/5/2016	7/7/2016	Completed	AES	N/A	10.00	10.00	FC	Escondido Substation - 12 kV bus	12/1/2016	1/20/2017	N/A	Completed	N/A	N/A	Project Completed
113	7/5/2016	7/11/2016	Completed	AES	N/A	7.50	7.50	FC	El Cajon Substation - 12 kV bus	12/1/2016	1/12/2017	N/A	Completed	N/A	N/A	Project Completed
114	12/15/2016	tbd	Withdrawn 4/10/19	AES	N/A	3.00	3.00	EO	Pomerado Substation – 12 kV-	11/30/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
115	1/20/2017	2/21/2017	Withdrawn 4/7/17	AES	N/A	3.00	3.00	EO	Pomerado Substation – 12 kV-	1/30/2018	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
116	2/3/2017	2/3/2017	Withdrawn 8/5/19	H	N/A	4.73	4.73	EO	Chicarta Substation – Distribution Circuit 0501	n/a	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
117	4/10/2017	5/4/2017	Withdrawn 10/21/2024	PV	N/A	0.72	0.72	EO	Monserate Substation – Distribution Circuit 0231	3/4/2020	4/1/2020					Project Withdrawn
118	4/25/2017	4/28/2017	Withdrawn 10/21/2024	AES	N/A	4.00	4.00	FC	Capistrano Substation – Distribution Circuit 196	10/1/2019	12/1/2019					Project Withdrawn
120	5/22/2017	6/9/2017	Withdrawn 2/23/21	PV	N/A	2.40	2.40	EO	Cameron Substation – Distribution Circuit 448	8/30/2018	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
121	2/2/2018	2/22/2018	Withdrawn 4/30/18	AES/PV	N/A	9.25	9.25	FC	San Luis Rey – Distribution Circuit 194	4/30/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
122	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	Melrose Substation, 12kv Circuit 205	10/31/2019	11/22/2023	N/A	Completed	N/A	N/A	Project Completed
123	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	Melrose Substation, 12kv Circuit 507	10/31/2019	11/22/2023	N/A	Completed	N/A	N/A	Project Completed
124	2/27/2018	2/28/2018	Withdrawn 8/2/21	AES	N/A	10.00	10.00	FC	Kearny Substation, 12kv Circuit 251	10/31/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
125	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	Kearny Substation, 12kv Circuit 1500	10/31/2019	11/23/2021	N/A	Completed	N/A	N/A	Project Completed
126	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	Kearny Substation, 12kv Circuit 1501	10/31/2019	11/26/2021	N/A	Completed	N/A	N/A	Project Completed
127	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	Boulevard Substation, 12kv Circuit 445	10/31/2019	10/4/2023	N/A	Completed	N/A	N/A	Project Completed
128	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	Clairemont Substation, 12kv Circuit 278	10/31/2020	10/10/2023	N/A	Completed	N/A	N/A	Project Completed
129	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	Elliott Substation, 12kv Circuit 1266	10/31/2020	10/18/2023	N/A	Completed	N/A	N/A	Project Completed
130	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	Paradise Substation, 12kv Circuit 320	10/31/2020	11/22/2023	N/A	Completed	N/A	N/A	Project Completed
131	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	Santee Substation, 12kv Circuit 390	10/31/2020	10/15/2025	N/A	Completed	N/A	N/A	Project Completed
132	4/13/2018	4/17/2018	Withdrawn 2/5/21	AES	N/A	6.50	6.50	FC	Escondido Substation, 12kv Circuit 185	2/1/2021	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
143	4/30/2018	5/1/2018	Withdrawn 3/20/19	AES	N/A	10.00	10.00	FC	Melrose Substation, 12kv Circuit 205	5/1/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
144	4/30/2018	5/1/2018	Withdrawn 3/20/19	AES	N/A	10.00	10.00	FC	Melrose Substation, 12kv Circuit 507	5/1/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
145	8/6/2018	8/8/2018	Withdrawn 5/17/19	AES	N/A	3.00	3.00	EO	Pomerado Substation – 12 kV-	11/30/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
146	11/21/2018	2/26/2019	Withdrawn 10/21/2024	AES	N/A	3.00	3.00	EO	San Luis Rey – 12kV San Luis Distribution Circuit 190	11/30/2019						Project Withdrawn
148	11/21/2018	2/26/2019	Withdrawn 10/21/2024	AES	N/A	3.00	3.00	EO	San Luis Rey – 12kV San Luis Distribution Circuit 194	11/30/2019						Project Withdrawn
149	11/21/2018	2/26/2019	Withdrawn 3/19/19	AES	N/A	3.00	3.00	EO	San Luis Rey – 12kV San Luis Distribution Circuit 198	11/30/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
152	4/24/2019	5/17/2019	Withdrawn 3/4/20	AES	N/A	3.00	3.00	FC	Pomerado Substation – Distribution Circuit 925	4/30/2020	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
153	4/24/2019	5/17/2019	Withdrawn 3/4/20	AES	N/A	3.00	3.00	FC	Pomerado Substation – Distribution Circuit 921	4/30/2020	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
159	10/14/2019	10/28/2019	Withdrawn 9/24/2025	AES	N/A	3	3.00	EO	Granite Substation – Distribution Circuit 418	5/1/2020						Project Withdrawn
160	10/14/2019	10/28/2019	Withdrawn 4/48/2025	AES	N/A	3	3.00	EO	San Ysidro – Distribution Circuit 1202	5/1/2020						Project Withdrawn
161	12/18/2019	1/30/2020	Active	PV/AES	S	9.99	9.99	EO	Valley Center Substation - Distribution Circuit 909	12/31/2028						
162	11/27/2019	3/10/2020	Active	AES	N/A	3.00	3.00	EO	Mesa Heights Substation - Distribution Circuit	5/1/2020						
163	11/27/2019	3/10/2020	Withdrawn 4/48/2025	AES	N/A	3	3.00	EO	Los Coches Substation – Distribution Circuit	12/1/2020						Project Withdrawn
164	4/13/2020	4/14/2020	Active	IC/AES	NG	24.95	24.95	EO	Pendleton Substation, 69kV	9/12/2022	11/1/2026					
165	4/13/2020	4/14/2020	Active	IC/AES	NG	24.95	24.95	EO	Pendleton Substation, 69kV	9/12/2022	11/1/2026					
166	4/28/2020	5/26/2020	Withdrawn 7/23/2025	AES	N/A	3	3.00	EO	Murray Substation – Distribution Circuit 86	1/2/2021						Project Withdrawn
167	4/30/2020	5/26/2020	Withdrawn 4/11/2025	AES	N/A	10	10.00	FC	Point Loma Substation – 12kV Circuit 50	8/31/2022						Project Withdrawn

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: December 18, 2025

				Generating Facility		Maximum MWs		Deliverability Status	Point of Interconnection			Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	MW	Winter	Full Capacity or Energy Only (FC/EO)	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
168	4/30/2020	5/26/2020	Withdrawn 4/11/2025	AES	N/A	10	10.00	FC	Vine Substation – 12kV Circuit 458	8/31/2022						Project Withdrawn
169	5/8/2020	5/26/2020	Withdrawn 2/26/2025	AES	N/A	3	3.00	EO	Murray Substation – Distribution Circuit 86	1/2/2021						Project Withdrawn
170	5/8/2020	5/26/2020	Withdrawn 2/26/2025	AES	N/A	3	3.00	EO	Murray Substation – Distribution Circuit 86	1/2/2021						Project Withdrawn
171	5/8/2020	5/26/2020	Withdrawn 4/48/2025	AES	N/A	3.00	3.00	EO	Los Coches Substation – Distribution Circuit 246	1/2/2021						Project Withdrawn
172	5/8/2020	5/26/2020	Withdrawn 4/48/2025	AES	N/A	3.00	3.00	EO	Los Coches Substation – Distribution Circuit 247	1/2/2021						Project Withdrawn
173	5/8/2020	5/26/2020	Withdrawn 2/19/2025	AES	N/A	3.00	3.00	EO	Granite Substation – Distribution Circuit 418	1/2/2021						Project Withdrawn
174	5/8/2020	5/26/2020	Withdrawn 10/30/2023	AES	N/A	3.00	3.00	EO	Granite Substation – Distribution Circuit 418	1/2/2021	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
177	5/18/2020	6/30/2020	Completed	AES	N/A	0.50	0.50	EO	Creelman Substation - 69kV	7/30/2021	2/14/2022	N/A	N/A	N/A	N/A	Project Completed
178	4/15/2020	6/30/2020	Completed	PV	S	0.85	0.85	EO	Cameron Corners Substation - 69kV	7/30/2021	3/18/2023	N/A	N/A	N/A	N/A	Project Completed
179	4/15/2020	6/30/2020	Completed	AES	N/A	0.47	0.47	EO	Cameron Corners Substation - 69kV	7/30/2021	3/23/2023	N/A	N/A	N/A	N/A	Project Completed
180	5/14/2020	7/1/2020	Withdrawn 3/2/21	AES	N/A	1.00	1.00	FC	Kearny Substation – Distribution Circuit 1283	3/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
183	2/4/2021	2/12/2021	Withdrawn 7/23/2025	AES	N/A	3.00	3.00	EO	Murray Substation – Distribution Circuit 403	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
184	2/4/2021	2/12/2021	Withdrawn 7/23/2025	AES	N/A	3.00	3.00	EO	Murray Substation – Distribution Circuit 397	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
185	2/4/2021	2/12/2021	Withdrawn 2/26/2025	AES	N/A	3	1/3/1900	EO	Murray Substation – Distribution Circuit 404	7/1/2022						Project Withdrawn
186	2/4/2021	2/12/2021	Withdrawn 7/23/2025	AES	N/A	3	1/3/1900	EO	Murray Substation – Distribution Circuit 402	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
187	2/4/2021	2/12/2021	Withdrawn 7/23/2025	AES	N/A	3	1/3/1900	EO	Murray Substation – Distribution Circuit 87	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
188	2/4/2021	2/12/2021	Completed	AES	N/A	10.00	10.00	FC	Pala Substation - Distribution Circuit 1233	9/1/2021	9/15/2023		Completed			Project Completed
189	2/23/2021	2/24/2021	Withdrawn 3/30/21	FC	H	0.15	0.15	FC	Borrego Springs – Distribution Circuit 170	5/30/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
190	2/4/2021	2/12/2021	Completed	AES	N/A	3.00	3.00	EO	Chula Vista Substation - Distribution Circuit 150	7/1/2022	6/8/2023	N/A	N/A	N/A	N/A	Project Completed
191	2/4/2021	2/12/2021	Completed	AES	N/A	3.00	3.00	EO	Chula Vista Substation - Distribution Circuit 152	7/1/2022	6/8/2023	N/A	N/A	N/A	N/A	Project Completed
192	2/17/2021	3/5/2021	Withdrawn 6/19/2024	AES	N/A	3.00	3.00	EO	Imperial Beach Substation – Distribution Circuit 158	7/1/2022						Project Withdrawn
193	2/17/2021	3/5/2021	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Imperial Beach Substation – Distribution Circuit 532	44743						Project Withdrawn
194	2/17/2021	3/5/2021	Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	Imperial Beach Substation – Distribution Circuit 531	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
195	2/17/2021	3/5/2021	Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	Imperial Beach Substation – Distribution Circuit 156	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
196	2/18/2021	3/5/2021	Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	Rancho Bernardo Substation – Distribution Circuit 291	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
197	2/18/2021	3/5/2021	Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	Imperial Beach Substation – Distribution Circuit 723	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
198	2/18/2021	3/5/2021	Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	Rancho Bernardo Substation – Distribution Circuit 577	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
199	2/18/2021	3/5/2021	Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	Rancho Bernardo Substation – Distribution Circuit 292	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
200	2/18/2021	3/5/2021	Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	Rancho Bernardo Substation – Distribution Circuit 542	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
201	2/18/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Creelman Substation – Distribution Circuit 237	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
202	2/18/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Creelman Substation – Distribution Circuit 970	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
203	2/18/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Creelman Substation – Distribution Circuit 975	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
204	2/18/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Creelman Substation – Distribution Circuit 235	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
205	2/18/2021	3/5/2021	Withdrawn 3/30/21	AES	N/A	3.00	3.00	EO	Creelman Substation – Distribution Circuit 971	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
206	2/18/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Creelman Substation – Distribution Circuit 973	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
207	2/18/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Creelman Substation – Distribution Circuit 972	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
208	2/18/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Creelman Substation – Distribution Circuit 236	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
209	2/22/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Distribution Circuit 732	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
210	2/22/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Distribution Circuit 731	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
211	2/22/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Distribution Circuit 94	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
212	2/22/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Distribution Circuit 733	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
213	2/22/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Distribution Circuit 759	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
214	2/22/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Distribution Circuit 730	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: December 18, 2025

				Generating Facility		Maximum MWs		Deliverability Status	Point of Interconnection			Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	MW	Winter	Full Capacity or Energy Only (FC/EO)	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
215	3/24/2021	3/30/2021	Withdrawn 5/10/2022	AES	N/A	8.00	8.00	FC	Borrego Springs -- 12kV	6/30/2022		N/A	Completed	N/A	N/A	Project Withdrawn
216	4/14/2021	4/19/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Chicarta Substation -- Distribution Circuit 913	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
217	4/14/2021	4/19/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Chicarta Substation -- Distribution Circuit 915	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
218	4/14/2021	4/19/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Chicarta Substation -- Distribution Circuit 916	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
219	4/14/2021	4/19/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Chicarta Substation -- Distribution Circuit 901	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
220	4/14/2021	4/19/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Chicarta Substation -- Distribution Circuit 911	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
221	4/14/2021	4/19/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Chicarta Substation -- Distribution Circuit 912	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
222	4/14/2021	4/19/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Chicarta Substation -- Distribution Circuit 917	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
223	4/14/2021	4/19/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Chicarta Substation -- Distribution Circuit 900	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
224	4/14/2021	4/19/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Chicarta Substation -- Distribution Circuit 902	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
225	4/14/2021	4/19/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Chicarta Substation -- Distribution Circuit 910	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
226	4/21/2021	4/28/2021	Withdrawn 5/10/2022	FC	H	0.25	0.25	FC	Borrego Springs -- 12kV	7/30/2021		N/A	Completed	N/A	N/A	Project Withdrawn
227	4/28/2021	5/10/2021	Withdrawn 7/23/2025	AES	N/A	3.00	3.00	EO	Murray Substation -- Distribution Circuit 84	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
228	4/28/2021	5/10/2021	Withdrawn 7/23/2025	AES	N/A	3.00	3.00	EO	Murray Substation -- Distribution Circuit 406	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
229	4/28/2021	5/10/2021	Withdrawn 10/13/2023	AES	N/A	3.00	3.00	EO	Murray Substation -- Distribution Circuit 399	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
230	6/17/2021	6/30/2021	Withdrawn 1/11/2022	AES	N/A	11.00	11.00	EO	Loveland Substation -- Distribution Circuit 1166	2/7/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
231	10/1/2021	10/25/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Creelman Substation -- Distribution Circuit 237	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
232	10/1/2021	10/25/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Creelman Substation -- Distribution Circuit 970	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
233	10/1/2021	10/25/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Creelman Substation -- Distribution Circuit 975	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
234	10/1/2021	10/25/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Creelman Substation -- Distribution Circuit 235	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
235	10/1/2021	10/25/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Creelman Substation -- Distribution Circuit 973	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
236	10/1/2021	10/25/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Creelman Substation -- Distribution Circuit 972	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
237	11/22/2021	12/22/2021	Withdrawn 4/18/2022	AES	N/A	3.00	3.00	EO	Border Substation -- Distribution Circuit 533	4/1/2022						Project Withdrawn
238	11/22/2021	12/22/2021	Withdrawn 4/18/2022	AES	N/A	3.00	3.00	EO	Border Substation -- Distribution Circuit 534	4/1/2022						Project Withdrawn
239	11/22/2021	12/22/2021	Withdrawn 4/18/2022	AES	N/A	3.00	3.00	EO	Border Substation -- Distribution Circuit 535	4/1/2022						Project Withdrawn
240	11/22/2021	12/22/2021	Withdrawn 4/18/2022	AES	N/A	3.00	3.00	EO	Border Substation -- Distribution Circuit 536	4/1/2022						Project Withdrawn
241	11/22/2021	12/22/2021	Withdrawn 4/18/2022	AES	N/A	3.00	3.00	EO	Border Substation -- Distribution Circuit 1160	4/1/2022						Project Withdrawn
242	11/22/2021	12/22/2021	Withdrawn 4/18/2022	AES	N/A	3.00	3.00	EO	Border Substation -- Distribution Circuit 1161	4/1/2022						Project Withdrawn
243	11/19/2021	12/29/2021	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	El Cajon Substation -- Distribution Circuit 548	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
244	11/29/2021	12/29/2021	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	Pomerado Substation -- Distribution Circuit 921	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
245	11/29/2021	12/29/2021	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	Pomerado Substation -- Distribution Circuit 922	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
246	11/29/2021	12/29/2021	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	Pomerado Substation -- Distribution Circuit 923	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
247	11/29/2021	12/29/2021	Withdrawn 3/1/2022	AES	N/A	245.00	9.80	EO	Pomerado Substation -- Distribution Circuit 925	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
248	12/10/2021	12/29/2021	Withdrawn 4/48/2025	AES	N/A	3.00	3.00	EO	Alpine Substation -- Distribution Circuit 358	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
249	12/10/2021	12/29/2021	Withdrawn 4/48/2025	AES	N/A	3.00	3.00	EO	Alpine Substation -- Distribution Circuit 1458	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
250	1/14/2022	1/14/2022	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	Proctor Valley Substation -- Distribution Circuit 592	5/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
251	1/14/2022	1/14/2022	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	Proctor Valley Substation -- Distribution Circuit 593	5/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
252	1/14/2022	1/14/2022	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	Proctor Valley Substation -- Distribution Circuit 594	5/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
253	1/14/2022	1/14/2022	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	Proctor Valley Substation -- Distribution Circuit 1006	5/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
254	1/16/2022	1/24/2022	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Spring Valley Substation -- Distribution Circuit 94	6/1/2023		N/A	N/A	N/A	N/A	Project Withdrawn
255	1/16/2022	1/24/2022	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Spring Valley Substation -- Distribution Circuit 730	6/1/2023		N/A	N/A	N/A	N/A	Project Withdrawn
256	1/16/2022	1/24/2022	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Spring Valley Substation -- Distribution Circuit 731	6/1/2023		N/A	N/A	N/A	N/A	Project Withdrawn

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: December 18, 2025

				Generating Facility		Maximum MWs		Deliverability Status	Point of Interconnection			Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	MW	Winter	Full Capacity or Energy Only (FC/EO)	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
257	1/16/2022	1/24/2022	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Distribution Circuit 732	6/1/2023		N/A	N/A	N/A	N/A	Project Withdrawn
258	1/16/2022	1/24/2022	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Distribution Circuit 733	6/1/2023		N/A	N/A	N/A	N/A	Project Withdrawn
259	1/16/2022	1/24/2022	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Distribution Circuit 759	6/1/2023		N/A	N/A	N/A	N/A	Project Withdrawn
260	5/10/2022	5/10/2022	Completed	AES/FC	H	7.80	7.80	FC	Borrego Springs - 12kV	11/1/2022	2/28/2025	N/A	Complete	N/A	N/A	
261	5/11/2022	5/11/2022	Withdrawn	PV	N/A	3.00	3.00	EO	Borrego Springs – Distribution Circuit 170	3/1/2023		N/A	N/A	N/A	N/A	
262	7/21/2022	7/29/2022	Active	AES	N/A	3.00	3.00	EO	Cannon Substation - Distribution Circuit 780	12/30/2022		N/A	N/A	N/A	N/A	
263	11/10/2022	12/1/2022	Withdrawn 1/5/2023	AES	N/A	3.00	3.00	EO	San Marcos Substation, Distribution Circuit 295	1/30/2023		N/A	N/A	N/A	N/A	Project Withdrawn
264	11/10/2022	12/1/2022	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	San Marcos Substation, Distribution Circuit 298 #1	1/30/2023		N/A	N/A	N/A	N/A	Project Withdrawn
265	11/10/2022	12/1/2022	Withdrawn 1/5/2023	AES	N/A	3.00	3.00	EO	San Marcos Substation, Distribution Circuit 298 #2	1/30/2023		N/A	N/A	N/A	N/A	Project Withdrawn
266	11/10/2022	12/1/2022	Withdrawn 1/5/2023	AES	N/A	3.00	3.00	EO	San Marcos Substation, Distribution Circuit 598	1/30/2023		N/A	N/A	N/A	N/A	Project Withdrawn
267	11/10/2022	12/1/2022	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	San Marcos Substation, Distribution Circuit 599	1/30/2023		N/A	N/A	N/A	N/A	Project Withdrawn
268	11/10/2022	12/1/2022	Withdrawn 4/25/2023	PV	N/A	2.00	2.00	FC	Borrego Springs – Distribution Circuit XXX	12/15/2023						Project Withdrawn
269	1/30/2023	3/1/2023	Withdrawn 11/27/2024	AES	N/A	5.00	5.00	FC	San Marcos Substation, Distribution Circuit 297	3/1/2024						Project Withdrawn
270	3/28/2023	4/3/2023	Withdrawn 11/8/2024	AES	N/A	5.00	5.00	FC	Avocado Substation	12/15/2024						Project Withdrawn
271	4/18/2023	4/19/2023	Active	AES	N/A	10.00	10.00	EO	Ocean Ranch Substation 12kV	7/1/2026						
272	4/18/2023	4/19/2023	Active	AES	N/A	10.00	10.00	EO	Ocean Ranch Substation 12kV	9/1/2026						
273	7/19/2023	8/16/2023	Withdrawn 3/19/2025	PV/AES	N/A	5.00	5.00	EO	Loveland Substation – Distribution Circuit	7/19/2025						Project Withdrawn
274	7/12/2023	8/24/2023	Withdrawn 3/12/2024	AES	N/A	10.00	10.00	FC	Creelman Substation – Distribution Circuit	1/15/2025						Project Withdrawn
275	7/12/2023	8/24/2023	Withdrawn 11/14/2023	AES	N/A	10.00	10.00	FC	Creelman Substation – Distribution Circuit 236	1/15/2025						Project Withdrawn
276	7/12/2023	8/24/2023	Withdrawn 11/14/2023	AES	N/A	10.00	10.00	FC	Creelman Substation – Distribution Circuit 237	1/15/2025						Project Withdrawn
277	7/12/2023	8/24/2023	Withdrawn 3/12/2024	AES	N/A	10.00	10.00	FC	Creelman Substation – Distribution Circuit	1/15/2025						Project Withdrawn
278	7/12/2023	8/24/2023	Withdrawn 11/14/2023	AES	N/A	10.00	10.00	FC	Creelman Substation – Distribution Circuit 971	1/15/2025						Project Withdrawn
279	7/12/2023	8/24/2023	Withdrawn 11/14/2023	AES	N/A	10.00	10.00	FC	Creelman Substation – Distribution Circuit 972	1/15/2025						Project Withdrawn
280	7/12/2023	8/24/2023	Withdrawn 11/14/2023	AES	N/A	10.00	10.00	FC	Creelman Substation – Distribution Circuit 973	1/15/2025						Project Withdrawn
281	7/12/2023	8/24/2023	Withdrawn 11/14/2023	AES	N/A	10.00	10.00	FC	Creelman Substation – Distribution Circuit 974	1/15/2025						Project Withdrawn
282	7/12/2023	8/24/2023	Withdrawn 11/14/2023	AES	N/A	10.00	10.00	FC	Creelman Substation – Distribution Circuit 975	1/15/2025						Project Withdrawn
283	7/12/2023	8/24/2023	Withdrawn 3/12/2024	AES	N/A	10.00	10.00	FC	Spring Valley Substation – Circuit 94	1/15/2025						Project Withdrawn
284	7/12/2023	8/24/2023	Withdrawn 11/14/2023	AES	N/A	10.00	10.00	EO	Spring Valley Substation – Circuit 730	1/15/2025						Project Withdrawn
285	7/12/2023	8/24/2023	Withdrawn 11/14/2023	AES	N/A	10.00	10.00	EO	Spring Valley Substation – Circuit 731	1/15/2025						Project Withdrawn
286	7/12/2023	8/24/2023	Withdrawn 11/14/2023	AES	N/A	10.00	10.00	EO	Spring Valley Substation – Circuit 732	1/15/2025						Project Withdrawn
287	7/12/2023	8/24/2023	Withdrawn 11/14/2023	AES	N/A	10.00	10.00	EO	Spring Valley Substation – Circuit 733	1/15/2025						Project Withdrawn
288	7/12/2023	8/24/2023	Withdrawn 11/14/2023	AES	N/A	10.00	10.00	EO	Spring Valley Substation – Circuit 759	1/15/2025						Project Withdrawn
289	10/6/2023	10/11/2023	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Granite Substation – Distribution Circuit 418	1/1/2025						Project Withdrawn
290	10/6/2023	10/11/2023	Withdrawn 10/30/23	AES	N/A	3.00	3.00	EO	Granite Substation – Distribution Circuit 410	45658						Project Withdrawn
291	10/27/2023	10/30/2023	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 730	45748						Project Withdrawn
292	10/27/2023	10/30/2023	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 730	45748						Project Withdrawn
293	10/27/2023	10/30/2023	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 730	45748						Project Withdrawn

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: December 18, 2025

				Generating Facility		Maximum MWs		Deliverability Status	Point of Interconnection			Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	MW	Winter	Full Capacity or Energy Only (FC/EO)	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
294	10/27/2023	10/30/2023	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 731	4/1/2025						Project Withdrawn
295	10/27/2023	10/30/2023	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 731	4/1/2025						Project Withdrawn
296	10/27/2023	10/30/2023	Withdrawn 5/20/2024	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 731	4/1/2025						Project Withdrawn
297	10/27/2023	10/30/2023	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 732	4/1/2025						Project Withdrawn
298	10/27/2023	10/30/2023	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 732	4/1/2025						Project Withdrawn
299	10/27/2023	10/30/2023	Withdrawn 5/20/2024	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 732	4/1/2025						Project Withdrawn
300	10/27/2023	10/30/2023	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 733	4/1/2025						Project Withdrawn
301	10/27/2023	10/30/2023	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 733	4/1/2025						Project Withdrawn
302	10/27/2023	10/30/2023	Withdrawn 5/20/2024	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 733	4/1/2025						Project Withdrawn
303	10/27/2023	10/30/2023	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 759	4/1/2025						Project Withdrawn
304	10/27/2023	10/30/2023	Withdrawn 5/20/2024	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 759	4/1/2025						Project Withdrawn
305	10/27/2023	10/30/2023	Withdrawn 5/20/2024	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 759	4/1/2025						Project Withdrawn
306	10/30/2023	10/31/2023		AES	N/A	3.00	3.00	EO	Creelman Substation - Circuit 236	4/1/2025						
307	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	Creelman Substation - Circuit 237	4/1/2025						
308	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	Creelman Substation - Circuit 237	4/1/2025						
309	10/30/2023	10/31/2023	Withdrawn 5/20/2024	AES	N/A	3.00	3.00	EO	Creelman Substation – Circuit 237	4/1/2025						Project Withdrawn
310	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	Creelman Substation - Circuit 971	4/1/2025						
311	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	Creelman Substation - Circuit 971	4/1/2025						
312	10/30/2023	10/31/2023	Withdrawn 5/20/2024	AES	N/A	3.00	3.00	EO	Creelman Substation – Circuit 971	4/1/2025						Project Withdrawn
313	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	Creelman Substation - Circuit 972	4/1/2025						
314	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	Creelman Substation - Circuit 972	4/1/2025						
315	10/30/2023	10/31/2023	Withdrawn 5/20/2024	AES	N/A	3.00	3.00	EO	Creelman Substation – Circuit 972	4/1/2025						Project Withdrawn
316	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	Creelman Substation - Circuit 973	4/1/2025						
317	10/30/2023	10/31/2023	Withdrawn 5/20/2024	AES	N/A	3.00	3.00	EO	Creelman Substation – Circuit 973	4/1/2025						Project Withdrawn
318	10/30/2023	10/31/2023	Withdrawn 5/20/2024	AES	N/A	3.00	3.00	EO	Creelman Substation – Circuit 973	4/1/2025						Project Withdrawn
319	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	Creelman Substation - Circuit 974	4/1/2025						
320	10/30/2023	10/31/2023	Withdrawn 5/20/2024	AES	N/A	3.00	3.00	EO	Creelman Substation – Circuit 974	4/1/2025						Project Withdrawn
321	10/30/2023	10/31/2023	Withdrawn 5/20/2024	AES	N/A	3.00	3.00	EO	Creelman Substation – Circuit 974	4/1/2025						Project Withdrawn
322	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	Creelman Substation - Circuit 975	4/1/2025						
323	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	Creelman Substation - Circuit 975	4/1/2025						
324	10/30/2023	10/31/2023	Withdrawn 5/20/2025	AES	N/A	3.00	3.00	EO	Creelman Substation – Circuit 975	4/1/2025						Project Withdrawn
325	12/13/2023	12/18/2023	Withdrawn 5/20/2025	AES	N/A	3.00	3.00	EO	Granite Substation – Distribution Circuit 440	4/1/2025						Project Withdrawn
326	1/3/2024	1/24/2024	Withdrawn 9-2-2025	AES	N/A	3.00	3.00	EO	Otay Substation – Circuit 150	12/31/2024	12/31/2027					Project Withdrawn
327	1/3/2024	1/24/2024	Withdrawn 9-2-2025	AES	N/A	3.00	3.00	EO	San Ysidro – Circuit 463	12/31/2024	12/31/2027					Project Withdrawn
328	1/3/2024	1/24/2024	Active	AES	N/A	3.00	3.00	EO	Mira Sorrento - Circuit 1444	12/31/2024	12/31/2027					
329	1/3/2024	1/24/2024	Withdrawn 9-2-2025	AES	N/A	3.00	3.00	EO	Border Substation – Circuit 1160	12/31/2024	12/31/2027					Project Withdrawn
330	1/3/2024	1/24/2024	Withdrawn 9-2-2025	AES	N/A	3.00	3.00	EO	Border Substation – Circuit 533	12/31/2024	12/31/2027					Project Withdrawn
331	1/3/2024	1/24/2024	Withdrawn 9-2-2025	AES	N/A	3.00	3.00	EO	Sweetwater Substation – Circuit 40	12/31/2024	12/31/2027					Project Withdrawn
332	1/3/2024	1/24/2024	Withdrawn 9-2-2025	AES	N/A	3.00	3.00	EO	Sweetwater Substation – Circuit 45	12/31/2024	12/31/2027					Project Withdrawn
333	1/13/2024	1/24/2024	Withdrawn 8/12/2025	PV	N/A	1.52	1.52	EO	Border Substation	7/30/2025						Project Withdrawn
334	1/17/2024	1/24/2024	Withdrawn 8/12/2025	PV	N/A	2.40	2.40	EO	Bernardo Substation	7/30/2025						Project Withdrawn
335	1/17/2024	1/24/2024	Withdrawn 8/12/2025	PV	N/A	0.68	0.68	EO	Sweetwater Substation	7/30/2025						Project Withdrawn
346	3/26/2024	4/2/2024	Withdrawn 5/20/2025	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 94	4/1/2025						Project Withdrawn
347	3/26/2024	4/2/2024	Withdrawn 5/20/2025	AES	N/A	3.00	3.00	EO	Spring Valley Substation – Circuit 94	4/1/2025						Project Withdrawn
348	3/26/2024	4/2/2024	Active	AES	N/A	3.00	3.00	EO	Creelman Substation - Circuit 235	6/15/2027						
349	3/26/2024	4/2/2024	Withdrawn 5/20/2024	AES	N/A	3.00	3.00	EO	Creelman Substation – Circuit 235	6/15/2027						Project Withdrawn
350	3/26/2024	4/2/2024	Active	AES	N/A	3.00	3.00	EO	Creelman Substation - Circuit 970	6/15/2027						
351	3/26/2024	4/2/2024	Withdrawn 5/20/2024	AES	N/A	3.00	3.00	EO	Creelman Substation – Circuit 970	6/15/2027						Project Withdrawn
354	7/19/2024	7/19/2024	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Poway Substation – Circuit 921	4/31/2026						Withdrawn

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: December 18, 2025

				Generating Facility		Maximum MWs		Deliverability Status	Point of Interconnection			Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	MW	Winter	Full Capacity or Energy Only (FC/EO)	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
355	7/19/2024	7/19/2024	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Poway Substation – Circuit 921	1/31/2026						Withdrawn
356	7/19/2024	7/19/2024	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Poway Substation – Circuit 922	1/31/2026						Withdrawn
357	7/19/2024	7/19/2024	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Poway Substation – Circuit 922	1/31/2026						Withdrawn
358	7/19/2024	7/19/2024	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Poway Substation – Circuit 925	1/31/2026						Withdrawn
359	7/19/2024	7/19/2024	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Poway Substation – Circuit 925	1/31/2026						Withdrawn
360	8/1/2024	8/1/2024	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Poway Substation – Circuit 923	1/31/2026						Withdrawn
361	8/1/2024	8/1/2024	Withdrawn 9/24/2025	AES	N/A	3.00	3.00	EO	Poway Substation – Circuit 923	1/31/2026						
362	8/28/2024	9/24/2024	Withdrawn 8/19/2025	PV/AES	N/A	2.00	2.00	EO	Boulevard East – Circuit 445	10/1/2026						Project Withdrawn
363	9/26/2024	10/15/2024	Withdrawn 8/19/2025	PV/AES	N/A	2.00	2.00	EO	Greelman Substation – Circuit 971	10/1/2026						Project Withdrawn
364	1/14/2025	1/14/2025	Completed	H	N/A	4.20	4.20	EO	Chicarita Substation - Circuit 501	5/1/2025	5/1/2025					Completed
366	4/7/2025	4/10/2025	Withdrawn 7/15/2024	PV	N/A	1.10	1.10	EO	El Cajon Substation – Circuit 555	12/1/2025						Project Withdrawn
367	4/7/2025	4/16/2025	Withdrawn 7/15/2024	PV	N/A	0.55	0.55	EO	Imperial Beach Substation – Circuit 156	12/1/2025						Project Withdrawn
368	4/7/2025	4/16/2025	Withdrawn 7/15/2024	PV	N/A	0.71	0.71	EO	Chollas West Substation – Circuit 1049	12/1/2025						Project Withdrawn
371	9/15/2025	9/19/2025	Active	PV/AES	N/A	2.00	2.00	EO	Boulevard East - Circuit 445	12/31/2026						
372	12/2/2025	12/16/2025	Active	AES	N/A	2.00	2.00	EO	San Marcos - 298	4/30/2026						
373	12/2/2025	12/16/2025	Active	PV	N/A	1.10	1.10	EO	San Marcos - 298	4/30/2026						
374	12/2/2025	12/16/2025	Active	PV	N/A	0.50	0.50	EO	Shadowridge - Circuit 851	4/30/2026						
375	12/2/2025	12/16/2025	Active	PV	N/A	1.70	1.70	EO	Shadowridge - Circuit 850	4/30/2026						
			Total MW of active projects		323.2											
			Number of active projects		25											

Legend:

- **Application Status Key:** LGIP=Large Generator Interconnection Procedures, SGIP=Small Generator Interconnection Procedure (Attachment D), Complete=project is in Commercial Operation
- **Generator Type Key:** IC=Internal Combustion, ST=Steam Turbine, CT=Combustion Turbine, CC=Combined Cycle, H=Hydro, WT=Wind Turbine, PV=Photovoltaic, RE=Reciprocating Engine, AES=Advanced Energy Storage
- **Fuel Type Key:** W=Wind, NU=Nuclear, NG=Natural Gas, O=Oil, C=Coal, B=Biomass, S=Solar, LFG=Land Fill Gas, WTR=Water, G=Geothermal, HR=Heat Recovery, D=Diesel, BG=Biogas, H=Hydrogen

Future withdrawals will be indicated in the Application Status as Withdrawn and their Queue position will be retired.