

Line 1600 Rainbow Project Schedule



<u>Approximate Intersection-to-Intersection Segment</u>	<u>Approximate Date Range</u>
(CREW 1): Rainbow Valley Blvd: Start from approx. 500 feet south of Chica Road to approx. 500 feet north of Rainbow Creek Rd (south-to-north)	April 20 – June 20, 2022 Completed
(CREW 1): Rainbow Valley Blvd: Start from approx. 500 feet north of Rainbow Creek Rd to approx. 400 feet south of W Rainbow Valley Blvd (south-to-north)	June 9 – September 2, 2022 Completed
(CREW 1): Rainbow Valley Blvd: Start from approx. 400 feet south of W Rainbow Valley Blvd to the SD/Riverside County line, just south of Old Highway 395 (south-to-north)	July 5 – October 14, 2022 Completed
(CREW 2): Rice Canyon Rd: Start from approx. 1,200 feet north of Moon Ridge Road to Rancho Bavaria (south-to-north)	April 28 – June 21, 2022 Completed
(CREW 2): Rice Canyon Rd: Rancho Bavaria to approx. 1,000 feet north of Clearwater Road (south-to-north)	June 2 – August 8, 2022 Completed
(CREW 2): Rice Canyon Rd: Start from approx. 1,000 feet north of Clearwater Road to approx. 700 feet north of Rancho Taza Road (south-to-north)	July 8 – October 7, 2022 Completed
(CREW 2): Rice Canyon Rd: Start from approx. 700 feet north of Rancho Taza Road to Vanpaepegghem Lane (south-to-north)	August 22 – November 2, 2022
(CREW 3 - HDD): Rainbow Valley Blvd: Start from approx. 500 feet south of Chica Road to approx. 1,000 feet north of 5 th Street (north-to-south)	April 20 – May 20, 2022 Completed
(CREW 3): Rainbow Valley Blvd: Start from approx. 1,000 feet north of 5 th Street to approx. 800 feet north of 8 th Street (north-to-south)	May 26 – July 6, 2022 Completed
(CREW 3): Start from approx. 800 feet north of 8 th Street on Rainbow Valley Blvd to the intersection of Rice Canyon Road and Rainbow Heights Road (north-to-south)	June 23 – September 7, 2022 Completed
(CREW 3): Rice Canyon Rd: Rainbow Heights Road to Vanpaepegghem Lane (north-to-south)	July 28 – October 19, 2022 Completed

Line 1600 Rainbow Project Schedule



<u>Completion Activities</u>	<u>Approximate Date Range</u>
Hydrotest	Early November 2022
Tie-in pipeline to system	Mid-November 2022
Abandon & slurry fill existing pipeline	End of November 2022
Restoration and final paving	End of November 2022 – January 2023