

The SDG&E Wholesale Distribution Open Access Tariff & Rule 21 Generation Interconnection Queue as of: Sept 4, 2020

				Generating Facility		Maximum MWs		Deliverability Status	Location		Point of Interconnection				Study Availability					
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	Summer	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit		Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
1	6/5/2009	6/5/2009	Withdrawn 12/10/09	CT	NG	49.9	49.9	-	San Diego	CA	SDGE	El Cajon Substation		6/15/2010	6/15/2010	N/A	Complete	-	-	-
2	8/11/2009	8/11/2009	Withdrawn 10/25/12	PV	S	5	5	EO	San Diego	CA	SDGE	Borrego Substation – Distribution Circuit 170		12/31/2010	12/31/2012	Complete	Complete	Skipped	N/A	Drafted
3	8/31/2009	8/31/2009	Withdrawn 3/7/2011	PV	S	10	10	-	San Diego	CA	SDGE	Borrego Substation – Distribution Circuit 170		10/1/2011	10/1/2011	Complete	-	-	-	-
4	8/4/2010	8/4/2010	Withdrawn 01/08/11	RE	D	1.2	1.2	-	San Diego	CA	SDGE	Batiquitos Substation – Distribution Circuit 754		10/1/2010	10/1/2010	-	-	-	-	-
5	8/23/2010	8/23/2010	Withdrawn 9/30/15	PV	S	2.4	2.4	EO	San Diego	CA	SDGE	Cameron Substation – Distribution Circuit 448		6/1/2012	3/31/2014	Complete	Complete	Skipped	N/A	-
6	9/30/2010	9/30/2010	Completed	PV	S	6.5	6.5	FC	San Diego	CA	SDGE	Borrego Substation - Distribution Circuit C171		10/1/2012	10/23/2014	Complete	Complete	Skipped	N/A	Project Completed
7	9/30/2010	9/30/2010	Withdrawn 02/13/15	PV	S	5	5	FC	San Diego	CA	SDGE	Boulevard Substation		10/1/2012	8/1/2014	Complete	Complete	Skipped	N/A	In Progress
8	1/11/2011	1/11/2011	Withdrawn 08/23/11	PV	S	3.5	3.5	-	San Diego	CA	SDGE	Santa Ysabel Substation – Distribution Circuit 220		6/30/2013	6/30/2013	-	-	-	-	-
9	1/27/2011	1/27/2011	Withdrawn 09/15/11	PV	S	3.5	3.5	-	San Diego	CA	SDGE	Warners Substation – Distribution Circuit 211		11/1/2012	11/1/2012	Complete	-	-	-	-
10	2/4/2011	2/4/2011	Withdrawn 03/24/11	PV	S	2	2	-	San Diego	CA	SDGE	Borrego Substation – Distribution Circuit 171		9/1/2011	9/1/2011	-	-	-	-	-
11	2/4/2011	2/4/2011	Withdrawn 03/16/11	PV	S	2	2	-	San Diego	CA	SDGE	Borrego Substation – Distribution Circuit 172		9/1/2011	9/1/2011	Complete	-	-	-	-
12	2/7/2011	2/7/2011	Withdrawn 12/13/11	PV	S	2	2	-	San Diego	CA	SDGE	Crestwood – Distribution Circuit 1215		9/1/2011	9/1/2012	Complete	-	-	-	-
13	2/7/2011	2/7/2011	Withdrawn 3/21/12	PV	S	2	2	-	San Diego	CA	SDGE	Warners Substation – Distribution Circuit 211		9/1/2011	9/1/2012	Complete	-	-	-	-
14	2/7/2011	2/7/2011	Withdrawn 11/2/12	PV	S	2	2	EO	San Diego	CA	SDGE	Glenciff Substation – Dist. Circuit 441		9/1/2011	9/1/2012	Complete	Complete	Skipped	N/A	In Progress
15	2/7/2011	2/7/2011	Withdrawn 1/7/13	PV	S	2	2	EO	San Diego	CA	SDGE	Santa Ysabel Substation – Distribution Circuit 222		9/1/2011	9/1/2012	Complete	Complete	Skipped	N/A	In Progress
16	2/7/2011	2/7/2011	Withdrawn 3/21/12	PV	S	2	2	-	San Diego	CA	SDGE	Santa Ysabel Substation – Distribution Circuit 220		9/1/2011	9/1/2012	Complete	-	-	-	-
17	2/9/2011	2/9/2011	Withdrawn 1/13/14	PV	S	5	5	FC	San Diego	CA	SDGE	Boulevard Substation – Distribution Circuit 444		7/1/2012	12/31/2013	Complete	Drafted	Skipped	-	-
18	2/9/2011	2/9/2011	Withdrawn 04/21/11	PV	S	2	2	-	San Diego	CA	SDGE	Boulevard Substation – Distribution Circuit 444		9/1/2011	9/1/2011	-	-	-	-	-
19	2/11/2011	2/11/2011	Withdrawn 03/16/11	PV	S	2	2	-	San Diego	CA	SDGE	Borrego Substation – Distribution Circuit 171		9/1/2011	9/1/2011	-	-	-	-	-
20	2/11/2011	2/11/2011	Withdrawn 03/16/11	PV	S	2	2	-	San Diego	CA	SDGE	Borrego Substation – Distribution Circuit 172		9/1/2011	9/1/2011	-	-	-	-	-
21	2/15/2011	2/15/2011	Withdrawn 1/18/13	PV	S	3	3	FC	San Diego	CA	SDGE	Boulevard Substation – Distribution Circuit 445		7/1/2012	9/1/2013	Complete	Drafted	-	-	-
22	2/15/2011	2/15/2011	Withdrawn 04/21/11	PV	S	2	2	-	San Diego	CA	SDGE	Boulevard Substation – Distribution Circuit 445		9/1/2011	9/1/2011	-	-	-	-	-
23	2/16/2011	2/16/2011	Withdrawn 3/21/12	PV	S	2	2	-	San Diego	CA	SDGE	Potrero Substation – Distribution Circuit 448		9/1/2011	9/1/2012	Complete	-	-	-	-
24	2/16/2011	2/16/2011	Withdrawn 3/21/12	PV	S	2	2	-	San Diego	CA	SDGE	Barrett Substation – Distribution Circuit 157		9/1/2011	9/1/2012	Complete	-	-	-	-
25	2/16/2011	2/16/2011	Withdrawn 3/21/12	PV	S	2	2	-	San Diego	CA	SDGE	Cameron Substation – Distribution Circuit 449		9/1/2011	9/1/2012	Complete	-	-	-	-
26	2/16/2011	2/16/2011	Withdrawn 1/7/13	PV	S	2	2	EO	San Diego	CA	SDGE	Rincon Substation – Distribution Circuit 217		9/1/2011	9/1/2012	Complete	Complete	Skipped	N/A	In Progress
27	3/21/2011	3/21/2011	Completed	PV	S	7	7	FC	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 971		9/1/2012	12/9/2013	Complete	Complete	Skipped	N/A	Project Completed
28	3/21/2011	3/21/2011	Completed	PV	S	7.5	7.5	FC	San Diego	CA	SDGE	Valley Center Substation - Distribution Circuit 1030		9/1/2012	12/9/2013	Complete	Complete	Skipped	N/A	Project Completed
29	4/4/2011	4/4/2011	Withdrawn 1/18/13	PV	S	17	17	EO	San Diego	CA	SDGE	Boulevard Substation		6/30/2012	6/15/2014	Complete	Complete	-	-	-
30	4/11/2011	4/11/2011	Withdrawn 12/15/11	PV	S	2	2	-	San Diego	CA	SDGE	Borrego Substation – Distribution Circuit 171		9/1/2011	6/1/2012	Complete	-	-	-	-
31	4/20/2011	4/20/2011	Withdrawn 12/15/11	PV	S	4	4	-	San Diego	CA	SDGE	Borrego Substation – Distribution Circuit 172		7/1/2012	7/1/2012	Complete	-	-	-	-
32	4/26/2011	4/26/2011	Withdrawn 3/26/13	PV	S	2.5	2.5	EO	San Diego	CA	SDGE	Loveland Substation – Distribution Circuit 1166		9/1/2012	9/1/2012	Complete	Complete	Skipped	N/A	In Progress
33	5/3/2011	5/3/2011	Withdrawn 6/13/12	PV	S	1.5	1.5	TBD	San Diego	CA	SDGE	Valley Center Substation – Distribution Circuit 909		2/1/2012	2/1/2012	-	-	-	-	-
34	5/16/2011	5/16/2011	Withdrawn 3/5/15	PV	S	1	1	EO	San Diego	CA	SDGE	Valley Center Substation – Distribution Circuit 1030		3/1/2012	9/1/2015	Complete	Complete	Skipped	N/A	In Progress

The SDG&E Wholesale Distribution Open Access Tariff & Rule 21 Generation Interconnection Queue as of: Sept 4, 2020

				Generating Facility		Maximum MWs		Deliverability Status	Location		Point of Interconnection				Study Availability					
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	Summer	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit		Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
35	5/16/2011	5/16/2011	Completed	PV	S	4.32	4.32	FC	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 235		3/1/2012	3/1/2017	Complete	Complete	Skipped	N/A	Project Completed
36	5/16/2011	5/16/2011	Withdrawn 8/3/17	PV	S	2	2	EO	San Diego	CA	SDGE	Pala Substation – Distribution Circuit 1233		3/1/2012	5/1/2016	Complete	Complete	In Progress	N/A	In Progress
37	5/19/2011	5/19/2011	Withdrawn 3/05	PV	S	5	5	-	San Diego	CA	SDGE	Ramona Substation – Distribution Circuit 236 POI – P192735		9/1/2012	9/1/2012	Complete	-	-	-	-
38	5/20/2011	5/20/2011	Withdrawn 1/7/13	PV	S	2	2	EO	San Diego	CA	SDGE	Valley Center Substation – Distribution Circuit 908		9/1/2011	9/1/2012	Complete	Complete	Skipped	N/A	In Progress
39	6/1/2011	6/1/2011	Withdrawn 2/13	PV	S	5	5	-	San Diego	CA	SDGE	Boulevard Substation		12/1/2013	10/15/2013	Complete	-	-	-	-
40	7/25/2011	7/25/2011	Withdrawn 9/3/14	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation– Distribution Circuit 157		12/31/2012	12/31/2012	-	-	-	-	-
41	7/25/2011	7/25/2011	Withdrawn	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation– Distribution Circuit 157		12/31/2012	12/31/2012	-	-	-	-	-
42	7/25/2011	7/25/2011	Withdrawn	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation– Distribution Circuit 157		12/31/2012	12/31/2012	-	-	-	-	-
43	7/25/2011	7/25/2011	Withdrawn	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation– Distribution Circuit 157		12/31/2012	12/31/2012	-	-	-	-	-
44	7/25/2011	7/25/2011	Withdrawn 9/3/14	PV	S	0.999	0.999	-	San Diego	CA	SDGE	Barrett Substation– Distribution Circuit 157		12/31/2012	12/31/2012	-	-	-	-	-
45	7/25/2011	7/25/2011	Withdrawn	PV	S	0.999	0.999	-	San Diego	CA	SDGE	Barrett Substation– Distribution Circuit 157		12/31/2012	12/31/2012	-	-	-	-	-
46	7/25/2011	7/25/2011	Withdrawn 09/20/11	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation– Distribution Circuit 157		12/31/2012	12/31/2012	-	-	-	-	-
47	7/25/2011	7/25/2011	Withdrawn 09/20/11	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation– Distribution Circuit 157		12/31/2012	12/31/2012	-	-	-	-	-
48	7/25/2011	7/25/2011	Withdrawn 09/20/11	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation– Distribution Circuit 157		12/31/2012	12/31/2012	-	-	-	-	-
49	7/25/2011	7/25/2011	Withdrawn 09/01/11	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation– Distribution Circuit 157		12/31/2012	12/31/2012	-	-	-	-	-
50	7/25/2011	7/25/2011	Withdrawn 7/5/17	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Lilac Substation – Distribution Circuit 354		1/25/2012	4/14/2014	-	-	-	-	-
51	7/29/2011	7/29/2011	Withdrawn 5/04/12	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Lilac Substation – Distribution Circuit 351		7/31/2012	7/31/2012	-	-	-	-	-
52	8/15/2011	8/15/2011	Withdrawn 10/06/11	PV	S	1.50	1.50	-	San Diego	CA	SDGE	Potrero Substation		3/30/2012	3/30/2012	-	-	-	-	-
53	10/11/11	10/11/11	Withdrawn 12/14/11	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Borrego Substation – Distribution Circuit 170		12/31/2012	12/31/2012	-	-	-	-	-
54	10/11/11	10/11/11	Withdrawn 12/14/11	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Borrego Substation – Distribution Circuit 170		12/31/2012	12/31/2012	-	-	-	-	-
55	10/20/11	10/20/11	Completed	DG	LFG	1.6	1.6	-	San Diego	CA	SDGE	Otay Mesa Substation - Distribution Circuit 150		4/1/2013	6/18/2013	-	-	-	-	Project Completed
56	10/20/11	10/20/11	Completed	DG	LFG	1.6	1.6	-	San Diego	CA	SDGE	Otay Mesa Substation - Distribution Circuit 150		4/1/2013	6/18/2013	-	-	-	-	Project Completed
57	10/20/11	10/20/11	Withdrawn 12/4/12	DG	LFG	1.6	1.6	-	San Diego	CA	SDGE	Area 30, Otay Mesa – Distribution Circuit 150		4/1/2013	4/1/2013	-	-	-	-	-
58	10/31/2011	10/31/2011	Withdrawn 9/30/15	PV	S	5	5	FC	San Diego	CA	SDGE	Border Substation – Distribution Circuit 534		12/31/2012	9/30/2014	Complete	Complete	-	-	SGIA Completed
59	3/30/2012	4/11/2012	Completed	PV	S	2.33	2.33	FC	San Diego	CA	SDGE	Valley Center Substation - Distribution Circuit 908		8/1/2013	11/11/2016	Skipped	Complete	-	-	Project Completed
60	3/30/12	4/11/12	Withdrawn 11/6/13	PV	S	5.0	5.0	FC	San Diego	CA	SDGE	Creelman Substation – Distribution Circuit C971		8/1/2013	11/1/2013	Skipped	In Progress	-	-	-
61	4/4/12	4/11/12	Withdrawn 11/2/12	PV	S	10.0	10.0	TBD	San Diego	CA	SDGE	Loveland Substation – Distribution Circuit C283		12/1/2012	12/1/2012	Skipped	In Progress	-	-	-
62	4/2/12	4/2/12	Withdrawn 3/19/13	PV	S	40.0	40.0	TBD	San Diego	CA	SDGE	Barrett Substation – Distribution Circuit C157		5/1/2015	5/1/2015	In Progress	-	-	-	-
63	10/4/2012	10/4/2012	Withdrawn 2/16/16	PV	S	5	5	EO	San Diego	CA	SDGE	Boulevard Substation – Distribution Circuit 444		11/15/2014	9/15/2016	Complete	Complete			SGIA Completed
64	10/4/12	10/4/12	Withdrawn 1/22/13	PV	S	5.0	5.0	TBD	San Diego	CA	SDGE	Boulevard Substation – Distribution Circuit 444		11/15/2014	11/15/2014	In Progress				
65	11/8/12	11/8/12	Withdrawn 1/10/13	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Borrego Substation – Distribution Circuit 170		4/16/2014	4/16/2014					
66	11/8/12	11/8/12	Withdrawn 1/10/13	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Borrego Substation – Distribution Circuit 170		4/16/2014	4/16/2014					
67	1/22/2013	1/22/2013	Completed	PV	S	3	3	FC	San Diego	CA	SDGE	Lilac Substation - Distribution Circuit 350		6/1/2014	2/1/2016	-	-			Project Completed
68	2/13/2013	2/13/2013	Withdrawn 9/30/15	PV	S	3	3	EO	San Diego	CA	SDGE	Border Substation – Distribution Circuit 534		12/31/2014	12/31/2014	Skipped	Complete	-	-	-

The SDG&E Wholesale Distribution Open Access Tariff & Rule 21 Generation Interconnection Queue as of: Sept 4, 2020

				Generating Facility		Maximum MWs		Deliverability Status	Location		Point of Interconnection				Study Availability					
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	Summer	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit		Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
69	3/8/2013	3/8/2013	Withdrawn 8/20/15	PV	S	2	2	FC	San Diego	CA	SDGE	Los Coches Substation – Distribution Circuit 247		9/1/2015	3/15/2016	N/A	Complete			In Progress
70	3/15/2013	3/15/2013	Withdrawn 7/5/17	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Japatul, Glenciff Substation – Distribution Circuit 441		12/1/2014	12/1/2014	N/A		N/A	N/A	Sent certified letter- 6/8/17
71	3/15/2013	3/15/2013	Withdrawn 7/5/17	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Japatul, Glenciff Substation – Distribution Circuit 441 – POI – Z40529		12/1/2014	12/1/2014	N/A		N/A	N/A	Sent certified letter- 6/8/17
72	3/15/2013	3/15/2013	Withdrawn 10/5/15	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Descanso Substation – Distribution Circuit 79		12/1/2014	12/1/2014	N/A		N/A	N/A	
73	5/1/2013	5/1/2013	Withdrawn 7/18/17	PV	S	1	1	-	San Diego	CA	SDGE	Santa Ysabel Substation – Distribution Circuit 221		4/15/2014	5/15/2014	N/A		N/A	N/A	Sent certified letter- 6/8/17
74	7/3/2013	7/3/2013	Withdrawn 10/5/15	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Descanso Substation – Distribution Circuit 79		12/1/2014	12/1/2014	N/A		N/A	N/A	
75	4/5/2012	4/5/2012	Completed	DG	S	1.6	1.6	-	San Diego	CA	SDGE	Eastgate Substation - Distribution Circuit 966		10/1/2013	10/1/2013	N/A		N/A	N/A	Project Completed
76	11/6/13	11/6/13	Withdrawn 12/18/13	PV	S	3.0	3.0	-	San Diego	CA	SDGE	Boulevard Substation – Distribution Circuit 445		11/1/2015	11/1/2015	N/A		N/A	N/A	
77	2/3/2014	2/3/2014	Withdrawn 3/2/16	PV	S	1	1	-	San Diego	CA	SDGE	Valley Center Substation – Distribution Circuit 1030		3/1/2015	3/1/2015	N/A	N/A	N/A	N/A	Sent certified letter- 6/8/17
78	2/3/2014	2/3/2014	Withdrawn 3/2/16	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Warners Springs Substation – Distribution Circuit 211		3/1/2015	3/1/2015	N/A	41815	N/A	N/A	Sent certified letter- 6/8/17
79	3/27/2014	3/27/2014	Withdrawn 3/2/16	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Creelman Substation – Distribution Circuit 235		3/1/2015	3/1/2015	N/A		N/A	N/A	Sent certified letter- 6/8/17
80	4/15/2014	4/15/2014	Withdrawn 9/25/15	PV	S	2	2	-	San Diego	CA	SDGE	Leveland Substation – Distribution Cir 283		12/31/2015	12/31/2015	N/A	N/A	N/A	N/A	
81	4/15/14	4/15/14	Withdrawn 5/27/14	PV	S	2.0	2.0	-	San Diego	CA	SDGE	Leveland Substation		12/31/2015	12/31/2015	N/A		N/A	N/A	
82	4/22/2014	4/23/2014	Active	AES	N/A	2	2	FC	San Diego	CA	SDGE	Avocado Substation - Distribution Circuit 520		11/30/2015	10/31/2017	N/A		N/A	N/A	
83	4/22/2014	4/23/2014	Active	AES	N/A	2	2	FC	San Diego	CA	SDGE	Creelman Substation, Distribution Circuit 971		11/30/2015	10/31/2017	N/A		N/A	N/A	
84	4/22/2014	4/23/2014	Active	AES	N/A	2	2	FC	San Diego	CA	SDGE	Lilac Substation, Distribution Circuit 352		11/30/2015	10/31/2017	N/A		N/A	N/A	
85	4/24/2014	4/25/2014	Completed	IC	NG	4.5	4.5	-	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 0084		5/12/2015	4/12/2016	N/A		N/A	N/A	
86	9/26/2014	9/26/2014	Active	AES	N/A	1.5	1.5	EO	San Diego	CA	SDGE	Melrose Substation - Distribution Circuit 509		11/1/2015	11/1/2015	N/A		N/A	N/A	
87	12/30/2014	12/31/2014	Active	AES	N/A	2.0	2.0	FC	San Diego	CA	SDGE	Monserate Substation - Distribution Circuit 0233		9/30/2015	10/31/2017	N/A		N/A	N/A	
88	1/12/2015	1/13/2015	Active	AES	N/A	2.0	2.0	FC	San Diego	CA	SDGE	Melrose Substation - Distribution Circuit 0206		9/30/2015	10/31/2017	N/A		N/A	N/A	
89	12/20/14	11/20/14	Withdrawn 7/7/15	AES	N/A	6.5	6.5	-	San Diego	CA	SDGE	Borrego Substation – Distribution Circuit C171 – POI – Switch Position		9/1/2016	9/1/2016	N/A		N/A	N/A	
90	4/29/15	4/29/15	Withdrawn 5/17/19	AES	N/A	20.0	20.0	EO	San Diego	CA	SDGE	Avocado Substation – Distribution Circuit 0520		5/1/2021	8/1/2021	N/A	N/A	N/A	N/A	
91	4/29/15	4/29/15	Withdrawn 6/22/15	AES	N/A	5.0	5.0	-	San Diego	CA	SDGE	Border Substation – Distribution Circuit 0536		6/8/2017	6/8/2017	N/A		N/A	N/A	
92	4/29/15	4/29/15	Withdrawn 6/22/15	AES	N/A	5.0	5.0	-	San Diego	CA	SDGE	Spring Valley Substation – Distribution Circuit 0733		6/8/2017	6/8/2017	N/A		N/A	N/A	
93	4/30/2015	4/30/2015	Withdrawn 4/30/19	AES	N/A	20.0	20.0	EO	San Diego	CA	SDGE	Avocado Substation – Distribution Circuit 0521		6/2/2017	11/15/2019	N/A	N/A	N/A	N/A	
95	8/27/2015	8/27/2015	Withdrawn 10/12/18	ST	-	4.0	4.0	FC	San Diego	CA	SDGE	Coronado Street Substation – Distribution Circuit 373		4/1/2017	4/1/2017	N/A	pending-	N/A	N/A	
96	8/27/2015	8/27/2015	Withdrawn 5/31/16	ST	-	11.3	11.3	FC	San Diego	CA	SDGE	Division Street Substation – Distribution Circuit 47		4/1/2017	4/1/2017	N/A	pending-	N/A	N/A	
97	8/27/2015	8/27/2015	Withdrawn 5/31/16	ST	-	7.7	7.7	FC	San Diego	CA	SDGE	Old Town Substation – Distribution Circuit 124		4/1/2017	4/1/2017	N/A	pending-	N/A	N/A	
98	9/16/2015	10/20/2015	Active	PV	S	4.0	4.0	-	San Diego	CA	SDGE	Streamview Substation - Distribution Circuit 0167		10/14/2016	10/14/2016					
99	9/16/2015	10/20/2015	Active	PV	S	2.25	2.25	-	San Diego	CA	SDGE	Streamview Substation - Distribution Circuit 0167		10/14/2016	10/14/2016					
100	3/24/2016	3/31/2016	Active	AES	N/A	2.00	2.00	FC	Orange	CA	SDGE	Capistrano Substation - Distribution Circuit 0196		7/7/2017	7/7/2017					
101	3/24/2016	3/31/2016	Active	AES	N/A	2.00	2.00	FC	Orange	CA	SDGE	Capistrano Substation - Distribution Circuit 0197		7/7/2017	7/7/2017					
102	1/26/2016	2/25/2016	Active	PV	S	2.00	2.00	EO	San Diego	CA	SDGE	Boulevard Substation - Distribution Circuit 444		12/12/2016	12/12/2016					
103	2/16/2016	5/3/2016	Active	IC	BG	3.00	3.00	-	San Diego	CA	SDGE	Los Coches Substation - Distribution Circuit 240		4/1/2018	11/30/2018					

The SDG&E Wholesale Distribution Open Access Tariff & Rule 21 Generation Interconnection Queue as of: Sept 4, 2020

				Generating Facility		Maximum MWs		Deliverability Status	Location		Point of Interconnection				Study Availability					
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	Summer	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit		Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
104	4/25/2016	4/26/2016	Completed	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Proctor Valley Substation - Distribution Circuit 591		12/1/2016	2/6/2018					Project Completed
105	4/29/2016	5/13/2016	Withdrawn 1/26/18	PV	S	9.68	9.68	EO	San Diego	CA	SDGE	Border Substation -- Distribution Circuit 536		9/1/2019	9/1/2019					
106	5/9/2016	5/19/2016	Withdrawn 4/7/17	AES	N/A	2.00	2.00	EO	San Diego	CA	SDGE	Sweetwater Substation -- Distribution Circuit 43		5/31/2018	5/31/2018					
107	5/9/2016	5/19/2016	Withdrawn 4/7/17	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Avocado Substation-		5/31/2018	5/31/2018					
108	5/9/2016	5/19/2016	Withdrawn 5/17/19	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Pomerado Substation -- Distribution Circuit 922		11/30/2019	11/30/2019					
109	5/24/2016	5/24/2016	Active	AES	N/A	1.50	1.50	EO	San Diego	CA	SDGE	Escondido Substation - Distribution Circuit 185		12/31/2018	12/31/2018					
110	7/5/2016	7/7/2016	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Escondido Substation - 12 kV Bus		12/1/2016	1/13/2017					Project Completed
111	7/5/2016	7/7/2016	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Escondido Substation - 12 kV Bus		12/1/2016	1/11/2017					Project Completed
112	7/5/2016	7/7/2016	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Escondido Substation - 12 kV Bus		12/1/2016	1/20/2017					Project Completed
113	7/5/2016	7/11/2016	Completed	AES	N/A	7.50	7.50	FC	San Diego	CA	SDGE	El Cajon Substation - 12 kV Bus		12/1/2016	1/12/2017					Project Completed
114	12/15/2016	td	Withdrawn 4/10/19	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Pomerado Substation -- 12 kV-		11/30/2019	11/30/2019					
115	1/20/2017	2/24/2017	Withdrawn 4/7/17	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Pomerado Substation -- 12 kV-		1/30/2018	3/31/2018					
116	2/3/2017	2/3/2017	Withdrawn 8/5/19	H	N/A	4.73	4.73	EO	San Diego	CA	SDGE	Chicarita Substation -- Distribution Circuit 0501		n/a	n/a					
117	4/10/2017	5/4/2017	Active	PV	N/A	0.72	0.72	EO	San Diego	CA	SDGE	Monserate Substation - Distribution Circuit 0231		3/4/2020	4/1/2020					
118	4/25/2017	4/28/2017	Active	AES	N/A	4.00	4.00	FC	Orange	CA	SDGE	Capistrano Substation - Distribution Circuit 196		10/1/2019	12/1/2019					
119	4/24/2017	5/9/2017	Active	PV	N/A	1.50	1.50	-	San Diego	CA	SDGE	Rincon Substation - Distribution Circuit 214		4/24/2020	5/29/2020					
120	5/22/2017	6/9/2017	Active	PV	N/A	2.40	2.40	EO	San Diego	CA	SDGE	Cameron Substation - Distribution Circuit 448		8/30/2018	3/23/2020					
121	2/2/2018	2/22/2018	Withdrawn 4/30/18	AES/PV	N/A	9.25	9.25	FC	San Diego	CA	SDGE	San Luis Rey -- Distribution Circuit 194		4/30/2019	6/1/2019					
122	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Melrose Substation, 12kv Circuit 205		10/31/2019	8/1/2021					
123	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Melrose Substation, 12kv Circuit 507		10/31/2019	8/1/2021					
124	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Kearny Substation, 12kv Circuit 251		10/31/2019	8/1/2021					
125	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Kearny Substation, 12kv Circuit 252		10/31/2019	8/1/2021					
126	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Kearny Substation, 12kv Circuit 716		10/31/2019	8/1/2021					
127	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Boulevard Substation, 12kv Circuit 445		10/31/2019	8/1/2021					
128	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Clairemont Substation, 12kv Circuit 278		10/31/2020	8/1/2021					
129	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Elliott Substation, 12kv Circuit 1266		10/31/2020	8/1/2021					
130	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Paradise Substation, 12kv Circuit 320		10/31/2020	8/1/2021					
131	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Santee Substation, 12kv Circuit 390		10/31/2020	8/1/2021					
132	4/13/2018	4/17/2018	Active	AES	N/A	6.50	6.50	FC	San Diego	CA	SDGE	Escondido Substation, 12kv Circuit 185		2/1/2021	3/31/2021					
133	2/26/2018	4/27/2018	Active	PV	S	2.93	2.93	-	San Diego	CA	SDGE	Melrose Substation, Distribution Circuit 507		12/31/2019						
134	2/6/2018	4/27/2018	Active	PV	S	3.14	3.14	-	San Diego	CA	SDGE	Border Substation, Distribution Circuit 536		12/31/2019						
135	5/1/2017	4/27/2018	Completed	IC	D	6.45	6.45	-	San Diego	CA	SDGE	Miramar Substation, Distribution Circuit 225		10/1/2018	10/1/2018					
136	7/21/2017	4/27/2018	Completed	PV	S	1.28	1.28	-	San Diego	CA	SDGE	Montgomery Substation, Distribution Circuit 257		12/31/2018	12/31/2018					
137	9/8/2017	4/27/2018	Completed	PV/AES	S	2.38	2.38	-	San Diego	CA	SDGE	Kearny Substation, Distribution Circuit 251		10/26/2018	5/29/2020					

The SDG&E Wholesale Distribution Open Access Tariff & Rule 21 Generation Interconnection Queue as of: Sept 4, 2020

				Generating Facility		Maximum MWs		Deliverability Status	Location		Point of Interconnection					Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	Summer	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit		Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
138	2/1/2018	4/27/2018	Active	PV	S	1.82	1.82	-	San Diego	CA	SDGE	Capistrano Substation, Distribution Circuit 799		12/31/2018						
139	2/19/2017	4/27/2018	Active	PV	S	1.05	1.05	-	San Diego	CA	SDGE	Margarita Substation, Distribution Circuit 983		8/31/2018						
140	1/3/2018	4/27/2018	Active	PV	S	2.19	2.19	-	San Diego	CA	SDGE	Border Substation, Distribution Circuit 536		10/31/2018						
141	1/22/2018	4/27/2018	Active	PV	S	1.73	1.73	-	San Diego	CA	SDGE	San Marcos Substation, Distribution Circuit 599		1/31/2019						
142	4/23/2018	4/27/2018	Active	H	WTR	1.70	1.70	-	San Diego	CA	SDGE	Murray Substation, Distribution Circuit 402		4/20/2020						
143	4/30/2018	5/1/2018	Withdrawn 3/20/19	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Melrose Substation, 12kv Circuit 205		5/1/2019	6/1/2019					
144	4/30/2018	5/1/2018	Withdrawn 3/20/19	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Melrose Substation, 12kv Circuit 507		5/1/2019	6/1/2019					
145	8/6/2018	8/8/2018	Withdrawn 5/17/19	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Pomerado Substation – 12 kV-		10/15/2019	11/30/2019					
146	11/21/2018	2/26/2019	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Luis Rey -12kV San Luis Distribution Circuit 190		11/30/2019						
147	10/12/2018	2/26/2019	Completed	PV/FC/ AES	S/NG	7.20	7.20	-	San Diego	CA	SDGE	Melrose Substation, Circuit 506		3/27/2019	3/27/2019					
148	11/21/2018	2/26/2019	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Luis Rey -12kV San Luis Distribution Circuit 194		11/30/2019						
149	11/21/2018	2/26/2019	Withdrawn 3/19/19	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Luis Rey –12kV San Luis Distribution Circuit 198		11/30/2019						
150	2/21/2019	2/26/2019	Completed	FC	NG	3.50	3.50	-	San Diego	CA	SDGE	Genesee Substation, Circuit 272		5/31/2019	9/19/2019					
151	5/16/2019	5/17/2019	Active	PV	N/A	2.08	2.08	-	San Diego	CA	SDGE	Scripps Substation - Circuit 0436		12/31/2022						
152	4/24/2019	5/17/2019	Withdrawn 3/4/20	AES	N/A	3.00	3.00	FC	San Diego	CA	SDGE	Pomerado Substation – Distribution Circuit 925		4/30/2020						
153	4/24/2019	5/17/2019	Withdrawn 3/4/20	AES	N/A	3.00	3.00	FC	San Diego	CA	SDGE	Pomerado Substation – Distribution Circuit 921		4/30/2020						
154	7/3/2019	8/22/2019	Active	IC	BG	3.00	3.00	-	San Diego	CA	SDGE	Cannon Substation - Distribution Circuit 0780		4/30/2020						
155	7/13/2019	8/22/2019	Active	IC	BG	5.40	5.40	-	San Diego	CA	SDGE	Point Loma Substation - Distribution Circuit 0496		12/31/2021						
156	7/15/2019	8/22/2019	Active	PV	S	8.70	8.70	-	San Diego	CA	SDGE	Elliott Substation, 12kv Circuit 0382		12/31/2019						
157	8/5/2019	8/22/2019	Active	H	WTR	8.50	8.50	-	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 0501		8/5/2019						
158	7/30/2019	8/22/2019	Active	FC	NG	1.00	1.00	-	San Diego	CA	SDGE	Mission Substation - Distribution Circuit 0144		4/11/2020						
159	10/14/2019	10/28/2019	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Granite Substation - Distribution Circuit 418		5/1/2020						
160	10/14/2019	10/28/2019	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Ysidro - Distribution Circuit 1202		5/1/2020						
161	12/18/2019	1/30/2020	Active	PV/AES	S	9.99	9.99	FC	San Diego	CA	SDGE	Valley Center Substation - Distribution Circuit 909		12/31/2021						
162	11/27/2019	3/10/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Mesa Heights Substation - Distribution Circuit 1286		5/1/2020						
163	11/27/2019	3/10/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Los Coches Substation - Distribution Circuit 246		12/1/2020						
164	4/13/2020	4/14/2020	Active	CT/AES	NG	24.95	24.95	FC	San Diego	CA	SDGE	Pendleton Substation, 69kV		9/12/2022						
165	4/13/2020	4/14/2020	Active	CT/AES	NG	24.95	24.95	FC	San Diego	CA	SDGE	Pendleton Substation, 69kV		9/12/2022						
166	4/28/2020	5/26/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 86		1/2/2021						
167	4/30/2020	5/26/2020	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Point Loma Substation - 12kV Circuit 50		8/31/2022						
168	4/30/2020	5/26/2020	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Vine Substation - 12kV Circuit 458		8/31/2022						
169	5/8/2020	5/26/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 86		1/2/2021						
170	5/8/2020	5/26/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 87		1/2/2021						
171	5/8/2020	5/26/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Los Coches Substation - Distribution Circuit 246		1/2/2021						

The SDG&E Wholesale Distribution Open Access Tariff & Rule 21 Generation Interconnection Queue as of: Sept 4, 2020

				Generating Facility		Maximum MWs		Deliverability Status	Location		Point of Interconnection				Study Availability					
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	Summer	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit		Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
172	5/8/2020	5/26/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Los Coches Substation - Distribution Circuit 247		1/2/2021						
173	5/8/2020	5/26/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Granite Substation - Distribution Circuit 418		1/2/2021						
174	5/8/2020	5/26/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Granite Substation - Distribution Circuit 419		1/2/2021						
175	5/13/2020	6/13/2020	Active	PV	S	5.76	5.76	-	San Diego	CA	SDGE	Border Substation - Disctribution Circuit 536		7/1/2021						
176	6/15/2020	6/15/2020	Active	PV	S	2.34	2.34	-	San Diego	CA	SDGE	San Luis Rey Substation - Distribution Circuit 903		7/1/2021						
177	5/18/2020	6/30/2020	Active	AES	N/A	0.50	0.50	FC	San Diego	CA	SDGE	Creelman Substation - 69kV		7/30/2020						
178	4/15/2020	6/30/2020	Active	PV	S	0.85	0.85	FC	San Diego	CA	SDGE	Cameron Corners Substation - 69kV		7/30/2021						
179	4/15/2020	6/30/2020	Active	AES	N/A	0.47	0.47	FC	San Diego	CA	SDGE	Cameron Corners Substation - 69kV		7/30/2021						
180	5/14/2020	7/1/2020	Active	AES	N/A	1.00	1.00	FC	San Diego	CA	SDGE	Kearny Substation - Distribution Circuit 1283		3/1/2022						
181	8/3/2020	8/4/2020	Active	PV/AES	S	1.84	1.84	-	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 0401		7/1/2021						
182	8/3/2020	8/5/2020	Active	PV/AES	S	2.96	2.96	-	San Diego	CA	SDGE	Jamacha Substation - Distribution Circuit 0091		7/1/2021						
			Total MW of active projects			422.5														
			Number of active projects			87														

Legend:

- **Application Status Key:** LGIP=Large Generator Interconnection Procedures, SGIP=Small Generator Interconnection Procedure (Attachment D), Complete=project is in Commercial Operation
- **Generator Type Key:** IC=Internal Combustion, ST=Steam Turbine, CT=Combustion Turbine, CC=Combined Cycle, H=Hydro, WT=Wind Turbine, PV=Photovoltaic, RE=Reciprocating Engine, FC- Fuel Cell, AES=Advanced Energy Storage
- **Fuel Type Key:** W=Wind, NU=Nuclear, NG=Natural Gas, O=Oil, C=Coal, B=Biomass, S=Solar, LFG=Land Fill Gas, WTR=Water, G=Geothermal, HR=Heat Recovery, D=Diesel, BG=Biogas

This Queue posting reflects the requirements of the SDG&E's filed WDAT tariffs 2003 for Wholesale Distribution Open Access Tariff Procedures.

Future withdrawals will be indicated in the Application Status as Withdrawn and their Queue position will be retired.