

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: January 6, 2023

				Generating Facility		Maximum MWs		Deliverability Status	Location		Point of Interconnection				Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	Summer	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
1	6/5/2009	6/5/2009	Withdrawn 12/10/09	GT	NG	49.9	49.9	-	San Diego	CA	SDGE	El-Cajon-Substation	6/15/10	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
2	8/11/2009	8/11/2009	Withdrawn 10/25/12	PV	S	5	5	EO	San Diego	CA	SDGE	Borrego-Substation—Distribution-Circuit-170	12/31/10	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
3	8/31/2009	8/31/2009	Withdrawn 3/7/2011	PV	S	10	10	-	San Diego	CA	SDGE	Borrego-Substation—Distribution-Circuit-170	10/1/11	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
4	8/4/2010	8/4/2010	Withdrawn 01/08/11	RE	D	1.2	1.2	-	San Diego	CA	SDGE	Batiquitos-Substation—Distribution-Circuit-754	10/1/10	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
5	8/23/2010	8/23/2010	Withdrawn 9/30/15	PV	S	2.4	2.4	EO	San Diego	CA	SDGE	Cameron-Substation—Distribution-Circuit-448	6/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
6	9/30/2010	9/30/2010	Completed	PV	S	6.5	6.5	FC	San Diego	CA	SDGE	Borrego Substation - Distribution Circuit C171	10/1/12	10/23/14	Complete	Complete	N/A	N/A	Project Completed
7	9/30/2010	9/30/2010	Withdrawn 02/13/15	PV	S	5	5	FC	San Diego	CA	SDGE	Boulevard-Substation	10/1/12	8/1/14	N/A	N/A	N/A	N/A	N/A
8	1/11/2011	1/11/2011	Withdrawn 08/23/11	PV	S	3.5	3.5	-	San Diego	CA	SDGE	Santa-Ysabel-Substation—Distribution-Circuit-220	6/30/13	6/30/13	N/A	N/A	N/A	N/A	N/A
9	1/27/2011	1/27/2011	Withdrawn 09/15/11	PV	S	3.5	3.5	-	San Diego	CA	SDGE	Warners-Substation—Distribution-Circuit-211	11/1/12	11/1/12	N/A	N/A	N/A	N/A	N/A
10	2/4/2011	2/4/2011	Withdrawn 03/24/11	PV	S	2	2	-	San Diego	CA	SDGE	Borrego-Substation—Distribution-Circuit-171	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
11	2/4/2011	2/4/2011	Withdrawn 03/16/11	PV	S	2	2	-	San Diego	CA	SDGE	Borrego-Substation—Distribution-Circuit-172	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
12	2/7/2011	2/7/2011	Withdrawn 12/13/11	PV	S	2	2	-	San Diego	CA	SDGE	Crestwood—Distribution-Circuit-1215	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
13	2/7/2011	2/7/2011	Withdrawn 3/21/12	PV	S	2	2	-	San Diego	CA	SDGE	Warners-Substation—Distribution-Circuit-211	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
14	2/7/2011	2/7/2011	Withdrawn 11/2/12	PV	S	2	2	EO	San Diego	CA	SDGE	Glenciff-Substation—Dist.-Circuit-441	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
15	2/7/2011	2/7/2011	Withdrawn 1/7/13	PV	S	2	2	EO	San Diego	CA	SDGE	Santa-Ysabel-Substation—Distribution-Circuit-222	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
16	2/7/2011	2/7/2011	Withdrawn 3/21/12	PV	S	2	2	-	San Diego	CA	SDGE	Santa-Ysabel-Substation—Distribution-Circuit-220	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
17	2/9/2011	2/9/2011	Withdrawn 1/13/14	PV	S	5	5	FC	San Diego	CA	SDGE	Boulevard-Substation—Distribution-Circuit-444	7/1/12	12/31/13	N/A	N/A	N/A	N/A	N/A
18	2/9/2011	2/9/2011	Withdrawn 04/21/11	PV	S	2	2	-	San Diego	CA	SDGE	Boulevard-Substation—Distribution-Circuit-444	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
19	2/11/2011	2/11/2011	Withdrawn 03/16/11	PV	S	2	2	-	San Diego	CA	SDGE	Borrego-Substation—Distribution-Circuit-171	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
20	2/11/2011	2/11/2011	Withdrawn 03/16/11	PV	S	2	2	-	San Diego	CA	SDGE	Borrego-Substation—Distribution-Circuit-172	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
21	2/15/2011	2/15/2011	Withdrawn 1/18/13	PV	S	3	3	FC	San Diego	CA	SDGE	Boulevard-Substation—Distribution-Circuit-445	7/1/12	9/1/13	N/A	N/A	N/A	N/A	N/A
22	2/15/2011	2/15/2011	Withdrawn 04/21/11	PV	S	2	2	-	San Diego	CA	SDGE	Boulevard-Substation—Distribution-Circuit-445	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
23	2/16/2011	2/16/2011	Withdrawn 3/21/12	PV	S	2	2	-	San Diego	CA	SDGE	Potrero-Substation—Distribution-Circuit-448	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
24	2/16/2011	2/16/2011	Withdrawn 3/21/12	PV	S	2	2	-	San Diego	CA	SDGE	Barrett-Substation—Distribution-Circuit-157	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
25	2/16/2011	2/16/2011	Withdrawn 3/21/12	PV	S	2	2	-	San Diego	CA	SDGE	Cameron-Substation—Distribution-Circuit-449	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
26	2/16/2011	2/16/2011	Withdrawn 1/7/13	PV	S	2	2	EO	San Diego	CA	SDGE	Rineon-Substation—Distribution-Circuit-217	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
27	3/21/2011	3/21/2011	Completed	PV	S	7	7	FC	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 971	9/1/12	12/9/13	Complete	Complete	N/A	N/A	Project Completed
28	3/21/2011	3/21/2011	Completed	PV	S	7.5	7.5	FC	San Diego	CA	SDGE	Valley Center Substation - Distribution Circuit 1030	9/1/12	12/9/13	Complete	Complete	N/A	N/A	Project Completed
29	4/4/2011	4/4/2011	Withdrawn 1/18/13	PV	S	17	17	EO	San Diego	CA	SDGE	Boulevard-Substation	6/30/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
30	4/11/2011	4/11/2011	Withdrawn 12/15/11	PV	S	2	2	-	San Diego	CA	SDGE	Borrego-Substation—Distribution-Circuit-171	9/1/11	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
31	4/20/2011	4/20/2011	Withdrawn 12/15/11	PV	S	4	4	-	San Diego	CA	SDGE	Borrego-Substation—Distribution-Circuit-172	7/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
32	4/26/2011	4/26/2011	Withdrawn 3/26/13	PV	S	2.5	2.5	EO	San Diego	CA	SDGE	Loveland-Substation—Distribution-Circuit-1166	9/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
33	5/3/2011	5/3/2011	Withdrawn 6/13/12	PV	S	1.5	1.5	TBD	San Diego	CA	SDGE	Valley-Center-Substation—Distribution-Circuit-909	2/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
34	5/16/2011	5/16/2011	Withdrawn 3/5/15	PV	S	1	1	EO	San Diego	CA	SDGE	Valley-Center-Substation—Distribution-Circuit-1030	3/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: January 6, 2023

				Generating Facility		Maximum MWs		Deliverability Status	Location		Point of Interconnection				Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	Summer	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
35	5/16/2011	5/16/2011	Completed	PV	S	4.32	4.32	FC	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 235	3/1/12	3/1/17	Complete	Complete	N/A	N/A	Project Completed
36	5/16/2011	5/16/2011	Withdrawn 78/3/17	PV	S	2	2	EO	San Diego	CA	SDGE	Pala Substation -- Distribution Circuit 1233	3/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
37	5/19/2011	5/19/2011	Withdrawn 3/05	PV	S	5	5	-	San Diego	CA	SDGE	Ramona Substation -- Distribution Circuit 236 POI - P192735	9/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
38	5/20/2011	5/20/2011	Withdrawn 1/7/13	PV	S	2	2	EO	San Diego	CA	SDGE	Valley Center Substation -- Distribution Circuit 908	9/1/11	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
39	6/1/2011	6/1/2011	Withdrawn 2/13	PV	S	5	5	-	San Diego	CA	SDGE	Boulevard Substation	12/1/13	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
40	7/25/2011	7/25/2011	Withdrawn 9/3/14	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation -- Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
41	7/25/2011	7/25/2011	Withdrawn	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation -- Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
42	7/25/2011	7/25/2011	Withdrawn	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation -- Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
43	7/25/2011	7/25/2011	Withdrawn	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation -- Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
44	7/25/2011	7/25/2011	Withdrawn 9/3/14	PV	S	0.999	0.999	-	San Diego	CA	SDGE	Barrett Substation -- Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
45	7/25/2011	7/25/2011	Withdrawn	PV	S	0.999	0.999	-	San Diego	CA	SDGE	Barrett Substation -- Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
46	7/25/2011	7/25/2011	Withdrawn 09/20/11	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation -- Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
47	7/25/2011	7/25/2011	Withdrawn 09/20/11	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation -- Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
48	7/25/2011	7/25/2011	Withdrawn 09/20/11	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation -- Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
49	7/25/2011	7/25/2011	Withdrawn 09/01/11	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Barrett Substation -- Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
51	7/29/2011	7/29/2011	Withdrawn 5/04/12	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Lilac Substation -- Distribution Circuit 351	7/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
52	8/15/2011	8/15/2011	Withdrawn 10/06/11	PV	S	1.50	1.50	-	San Diego	CA	SDGE	Potrero Substation	3/30/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
53	10/11/11	10/11/11	Withdrawn 12/14/11	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Borrego Substation -- Distribution Circuit 170	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
54	10/11/11	10/11/11	Withdrawn 12/14/11	PV	S	1.5	1.5	-	San Diego	CA	SDGE	Borrego Substation -- Distribution Circuit 170	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
57	10/20/11	10/20/11	Withdrawn 12/4/12	DG	LFG	1.6	1.6	-	San Diego	CA	SDGE	Area 30, Otay Mesa -- Distribution Circuit 150	4/1/2013	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
58	10/31/2011	10/31/2011	Withdrawn 9/30/15	PV	S	5	5	FG	San Diego	CA	SDGE	Border Substation -- Distribution Circuit 534	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
59	3/30/2012	4/11/2012	Completed	PV	S	2.33	2.33	FC	San Diego	CA	SDGE	Valley Center Substation - Distribution Circuit 908	8/1/13	11/11/16	N/A	Completed	N/A	N/A	Project Completed
60	3/30/12	4/11/12	Withdrawn 11/6/13	PV	S	5.0	5.0	FC	San Diego	CA	SDGE	Creelman Substation -- Distribution Circuit C971	8/1/13	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
61	4/4/12	4/11/12	Withdrawn 11/2/12	PV	S	10.0	10.0	TBD	San Diego	CA	SDGE	Loveland Substation -- Distribution Circuit C283	12/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
62	4/2/12	4/2/12	Withdrawn 3/19/13	PV	S	40.0	40.0	TBD	San Diego	CA	SDGE	Barrett Substation -- Distribution Circuit C157	5/1/15	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
63	10/4/2012	10/4/2012	Withdrawn 2/16/16	PV	S	5	5	EO	San Diego	CA	SDGE	Boulevard Substation -- Distribution Circuit 444	11/15/14	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
64	10/4/12	10/4/12	Withdrawn 1/22/13	PV	S	5.0	5.0	TBD	San Diego	CA	SDGE	Boulevard Substation -- Distribution Circuit 444	11/15/14	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
67	1/22/2013	1/22/2013	Completed	PV	S	3	3	FC	San Diego	CA	SDGE	Lilac Substation - Distribution Circuit 350	6/1/14	2/1/16	N/A	Completed	N/A	N/A	Project Completed
68	2/13/2013	2/13/2013	Withdrawn 9/30/15	PV	S	3	3	EO	San Diego	CA	SDGE	Border Substation -- Distribution Circuit 534	12/31/14	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
69	3/8/2013	3/8/2013	Withdrawn 8/20/15	PV	S	2	2	FG	San Diego	CA	SDGE	Los Coches Substation -- Distribution Circuit 247	9/1/15	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
76	11/6/2013	11/6/2013	Withdrawn 12/18/13	PV	S	3	3	-	San Diego	CA	SDGE	Boulevard Substation -- Distribution Circuit 445	11/1/15	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
80	4/15/2014	4/15/2014	Withdrawn 9/25/15	PV	S	2	2	-	San Diego	CA	SDGE	Loveland Substation -- Distribution Cir 283	12/31/15	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
81	4/15/2014	4/15/2014	Withdrawn 5/27/14	PV	S	2	2	-	San Diego	CA	SDGE	Loveland Substation	12/31/15	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
82	4/22/2014	4/23/2014	Active	AES	N/A	2	2	FC	San Diego	CA	SDGE	Avocado Substation - Distribution Circuit 520	11/30/15	10/31/17	N/A		N/A	N/A	

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: January 6, 2023

				Generating Facility		Maximum MWs		Deliverability Status	Location		Point of Interconnection				Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	Summer	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
83	4/22/2014	4/23/2014	Active	AES	N/A	2	2	FC	San Diego	CA	SDGE	Creelman Substation, Distribution Circuit 971	11/30/15	10/31/17	N/A		N/A	N/A	
84	4/22/2014	4/23/2014	Active	AES	N/A	2	2	FC	San Diego	CA	SDGE	Lilac Substation, Distribution Circuit 352	11/30/15	10/31/17	N/A		N/A	N/A	
86	9/26/2014	9/26/2014	Active	AES	N/A	1.5	1.5	EO	San Diego	CA	SDGE	Melrose Substation - Distribution Circuit 509	11/1/15	11/1/15	N/A		N/A	N/A	
87	12/30/2014	12/31/2014	Active	AES	N/A	2.0	2.0	FC	San Diego	CA	SDGE	Monserate Substation - Distribution Circuit 0233	9/30/15	10/31/17	N/A		N/A	N/A	
88	1/12/2015	1/13/2015	Active	AES	N/A	2.0	2.0	FC	San Diego	CA	SDGE	Melrose Substation - Distribution Circuit 0206	9/30/15	10/31/17	N/A		N/A	N/A	
89	12/20/2014	11/20/2014	Withdrawn 7/7/2015	AES	N/A	6.5	6.5	-	San Diego	CA	SDGE	Borrego Substation—Distribution Circuit C171 ——— POI—Switch Position	9/1/16	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
90	4/20/2015	4/20/2015	Withdrawn 5/17/19	AES	N/A	20.0	20.0	EO	San Diego	CA	SDGE	Avocado Substation—Distribution Circuit 0520	5/1/21	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
91	4/29/2015	4/29/2015	Withdrawn 6/22/15	AES	N/A	5.0	5.0	-	San Diego	CA	SDGE	Border Substation—Distribution Circuit 0536	6/8/17	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
92	4/29/2015	4/29/2015	Withdrawn 6/22/15	AES	N/A	5.0	5.0	-	San Diego	CA	SDGE	Spring Valley Substation—Distribution Circuit 0733	6/8/17	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
93	4/30/2015	4/30/2015	Withdrawn 4/30/19	AES	N/A	20.0	20.0	EO	San Diego	CA	SDGE	Avocado Substation—Distribution Circuit 0521	6/2/17	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
95	8/27/2015	8/27/2015	Withdrawn 10/12/18	ST	-	4.0	4.0	FC	San Diego	CA	SDGE	Coronado Street Substation—Distribution Circuit 373	4/1/17	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
96	8/27/2015	8/27/2015	Withdrawn 5/31/16	ST	-	11.3	11.3	FC	San Diego	CA	SDGE	Division Street Substation—Distribution Circuit 47	4/1/17	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
97	8/27/2015	8/27/2015	Withdrawn 5/31/16	ST	-	7.7	7.7	FC	San Diego	CA	SDGE	Old Town Substation—Distribution Circuit 124	4/1/17	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
100	3/24/2016	3/31/2016	Active	AES	N/A	2.00	2.00	FC	Orange	CA	SDGE	Capistrano Substation - Distribution Circuit 0196	7/7/17	7/7/17					
101	3/24/2016	3/31/2016	Active	AES	N/A	2.00	2.00	FC	Orange	CA	SDGE	Capistrano Substation - Distribution Circuit 0197	7/7/17	7/7/17					
102	1/26/2016	2/25/2016	Active	PV	S	2.00	2.00	EO	San Diego	CA	SDGE	Boulevard Substation - Distribution Circuit 444	12/12/16	12/12/16					
104	4/25/2016	4/26/2016	Completed	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Proctor Valley Substation - Distribution Circuit 591	12/1/16	2/6/2018	N/A	Completed	N/A	N/A	Project Completed
105	4/29/2016	5/13/2016	Withdrawn 1/26/18	PV	S	9.68	9.68	EO	San Diego	CA	SDGE	Border Substation—Distribution Circuit 536	9/1/19	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
106	5/9/2016	5/19/2016	Withdrawn 4/7/17	AES	N/A	2.00	2.00	EO	San Diego	CA	SDGE	Sweetwater Substation—Distribution Circuit 43	5/31/18	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
107	5/9/2016	5/19/2016	Withdrawn 4/7/17	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Avocado Substation-	5/31/18	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
108	5/9/2016	5/19/2016	Withdrawn 5/17/19	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Pomerado Substation—Distribution Circuit 922	11/30/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
109	5/24/2016	5/24/2016	Active	AES	N/A	1.50	1.50	EO	San Diego	CA	SDGE	Escondido Substation - Distribution Circuit 185	12/31/2018	12/31/2018					
110	7/5/2016	7/7/2016	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Escondido Substation - 12 kV bus	12/1/2016	1/13/2017	N/A	Completed	N/A	N/A	Project Completed
111	7/5/2016	7/7/2016	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Escondido Substation - 12 kV bus	12/1/2016	1/11/2017	N/A	Completed	N/A	N/A	Project Completed
112	7/5/2016	7/7/2016	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Escondido Substation - 12 kV bus	12/1/2016	1/20/2017	N/A	Completed	N/A	N/A	Project Completed
113	7/5/2016	7/11/2016	Completed	AES	N/A	7.50	7.50	FC	San Diego	CA	SDGE	El Cajon Substation - 12 kV bus	12/1/2016	1/12/2017	N/A	Completed	N/A	N/A	Project Completed
114	12/15/2016	td	Withdrawn 4/10/19	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Pomerado Substation—12 kV-	11/30/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
115	1/20/2017	2/21/2017	Withdrawn 4/7/17	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Pomerado Substation—12 kV-	1/30/2018	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
116	2/3/2017	2/3/2017	Withdrawn 8/5/19	H	N/A	4.73	4.73	EO	San Diego	CA	SDGE	Chicarita Substation—Distribution Circuit 0501	n/a	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
117	4/10/2017	5/4/2017	Active	PV	N/A	0.72	0.72	EO	San Diego	CA	SDGE	Monserate Substation - Distribution Circuit 0231	3/4/2020	4/1/2020					
118	4/25/2017	4/28/2017	Active	AES	N/A	4.00	4.00	FC	Orange	CA	SDGE	Capistrano Substation - Distribution Circuit 196	10/1/2019	12/1/2019					
120	5/22/2017	6/9/2017	Withdrawn 2/23/21	PV	N/A	2.40	2.40	EO	San Diego	CA	SDGE	Cameron Substation—Distribution Circuit 448 ———	8/30/2018	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
121	2/2/2018	2/22/2018	Withdrawn 4/30/18	AES/PV	N/A	9.25	9.25	FC	San Diego	CA	SDGE	San Luis Rey—Distribution Circuit 194	4/30/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
122	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Melrose Substation, 12kv Circuit 205	10/31/2019	12/1/2022	N/A	Completed	N/A	N/A	

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: January 6, 2023

				Generating Facility		Maximum MWs		Deliverability Status	Location		Point of Interconnection				Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	Summer	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
123	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Melrose Substation, 12kv Circuit 507	10/31/2019	12/1/2022	N/A	Completed	N/A	N/A	
124	2/27/2018	2/28/2018	Withdrawn 8/2/21	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Kearny Substation, 12kv Circuit 251	10/31/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
125	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Kearny Substation, 12kv Circuit 252	10/31/2019	11/23/2021	N/A	Completed	N/A	N/A	Project Completed
126	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Kearny Substation, 12kv Circuit 1284	10/31/2019	11/26/2021	N/A	Completed	N/A	N/A	Project Completed
127	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Boulevard Substation, 12kv Circuit 445	10/31/2019	6/1/2023	N/A	Completed	N/A	N/A	
128	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Clairemont Substation, 12kv Circuit 278	10/31/2020	6/1/2023	N/A	Completed	N/A	N/A	
129	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Elliott Substation, 12kv Circuit 1266	10/31/2020	6/1/2023	N/A	Completed	N/A	N/A	
130	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Paradise Substation, 12kv Circuit 320	10/31/2020	12/1/2023	N/A	Completed	N/A	N/A	
131	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Santee Substation, 12kv Circuit 390	10/31/2020	12/1/2023					
132	4/13/2018	4/17/2018	Withdrawn 2/5/21	AES	N/A	6.50	6.50	FC	San Diego	CA	SDGE	Escondido Substation, 12kv Circuit 185	2/1/2021	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
143	4/30/2018	5/1/2018	Withdrawn 3/20/19	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Melrose Substation, 12kv Circuit 205	5/1/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
144	4/30/2018	5/1/2018	Withdrawn 3/20/19	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Melrose Substation, 12kv Circuit 507	5/1/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
145	8/6/2018	8/8/2018	Withdrawn 5/17/19	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Pomerado Substation -- 12 kV	11/30/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
146	11/21/2018	2/26/2019	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Luis Rey -12kV San Luis Distribution Circuit 190	11/30/2019						
148	11/21/2018	2/26/2019	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Luis Rey -12kV San Luis Distribution Circuit 194	11/30/2019						
149	11/21/2018	2/26/2019	Withdrawn 3/19/19	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Luis Rey --12kV San Luis Distribution Circuit 198	11/30/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
152	4/24/2019	5/17/2019	Withdrawn 3/4/20	AES	N/A	3.00	3.00	FC	San Diego	CA	SDGE	Pomerado Substation -- Distribution Circuit 925	4/30/2020	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
153	4/24/2019	5/17/2019	Withdrawn 3/4/20	AES	N/A	3.00	3.00	FC	San Diego	CA	SDGE	Pomerado Substation -- Distribution Circuit 921	4/30/2020	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
159	10/14/2019	10/28/2019	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Granite Substation - Distribution Circuit 418	5/1/2020						
160	10/14/2019	10/28/2019	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Ysidro - Distribution Circuit 1202	5/1/2020						
161	12/18/2019	1/30/2020	Active	PV/AES	S	9.99	9.99	EO	San Diego	CA	SDGE	Valley Center Substation - Distribution Circuit 909	12/31/2021						
162	11/27/2019	3/10/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Mesa Heights Substation - Distribution Circuit	5/1/2020						
163	11/27/2019	3/10/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Los Coches Substation - Distribution Circuit	12/1/2020						
164	4/13/2020	4/14/2020	Active	IC/AES	NG	24.95	24.95	FC	San Diego	CA	SDGE	Pendleton Substation, 69kV	9/12/2022						
165	4/13/2020	4/14/2020	Active	IC/AES	NG	24.95	24.95	FC	San Diego	CA	SDGE	Pendleton Substation, 69kV	9/12/2022						
166	4/28/2020	5/26/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 86	1/2/2021						
167	4/30/2020	5/26/2020	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Point Loma Substation - 12kV Circuit 50	8/31/2022						
168	4/30/2020	5/26/2020	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Vine Substation - 12kV Circuit 458	8/31/2022						
169	5/8/2020	5/26/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 86	1/2/2021						
170	5/8/2020	5/26/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 86	1/2/2021						
171	5/8/2020	5/26/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Los Coches Substation - Distribution Circuit 246	1/2/2021						
172	5/8/2020	5/26/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Los Coches Substation - Distribution Circuit 247	1/2/2021						
173	5/8/2020	5/26/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Granite Substation - Distribution Circuit 418	1/2/2021						
174	5/8/2020	5/26/2020	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Granite Substation - Distribution Circuit 418	1/2/2021						

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: January 6, 2023

				Generating Facility		Maximum MWs		Deliverability Status	Location		Point of Interconnection				Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	Summer	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
177	5/18/2020	6/30/2020	Active	AES	N/A	0.50	0.50	FC	San Diego	CA	SDGE	Creelman Substation - 69kV	7/30/2021	2/14/2022	N/A	N/A	N/A	N/A	Project Complete
178	4/15/2020	6/30/2020	Active	PV	S	0.85	0.85	EO	San Diego	CA	SDGE	Cameron Corners Substation - 69kV	7/30/2021						
179	4/15/2020	6/30/2020	Active	AES	N/A	0.47	0.47	FC	San Diego	CA	SDGE	Cameron Corners Substation - 69kV	7/30/2021						
180	5/14/2020	7/1/2020	Withdrawn 3/2/21	AES	N/A	1.00	1.00	FC	San Diego	CA	SDGE	Kearny Substation—Distribution Circuit 1283	3/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
183	2/4/2021	2/12/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 403	7/1/2022		N/A	N/A	N/A	N/A	
184	2/4/2021	2/12/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 397	7/1/2022		N/A	N/A	N/A	N/A	
185	2/4/2021	2/12/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 404	7/1/2022						
186	2/4/2021	2/12/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 402	7/1/2022		N/A	N/A	N/A	N/A	
187	2/4/2021	2/12/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 87	7/1/2022		N/A	N/A	N/A	N/A	
188	2/4/2021	2/12/2021	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Pala Substation - Distribution Circuit 1233	9/1/2021			Completed			
189	2/23/2021	2/24/2021	Withdrawn 3/30/21	FC	H	0.15	0.15	FC	San Diego	CA	SDGE	Borrego Springs—Distribution Circuit 170	5/30/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
190	2/4/2021	2/12/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chula Vista Substation - Distribution Circuit 150	7/1/2022		N/A	N/A	N/A	N/A	
191	2/4/2021	2/12/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chula Vista Substation - Distribution Circuit 152	7/1/2022		N/A	N/A	N/A	N/A	
192	2/17/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Imperial Beach Substation - Distribution Circuit 158	7/1/2022						
193	2/17/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Imperial Beach Substation - Distribution Circuit 532	7/1/2022						
194	2/17/2021	3/5/2021	Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Imperial Beach Substation—Distribution Circuit 531	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
195	2/17/2021	3/5/2021	Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Imperial Beach Substation—Distribution Circuit 156	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
196	2/18/2021	3/5/2021	Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Rancho Bernardo Substation—Distribution Circuit 291	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
197	2/18/2021	3/5/2021	Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Imperial Beach Substation—Distribution Circuit 723	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
198	2/18/2021	3/5/2021	Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Rancho Bernardo Substation—Distribution Circuit 577	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
199	2/18/2021	3/5/2021	Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Rancho Bernardo Substation—Distribution Circuit 292	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
200	2/18/2021	3/5/2021	Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Rancho Bernardo Substation—Distribution Circuit 542	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
201	2/18/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 237	7/1/2022		N/A	N/A	N/A	N/A	
202	2/18/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 970	7/1/2022		N/A	N/A	N/A	N/A	
203	2/18/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 975	7/1/2022		N/A	N/A	N/A	N/A	
204	2/18/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 235	7/1/2022		N/A	N/A	N/A	N/A	
205	2/18/2021	3/5/2021	Withdrawn 3/30/21	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation—Distribution Circuit 971	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
206	2/18/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 973	7/1/2022		N/A	N/A	N/A	N/A	
207	2/18/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 972	7/1/2022		N/A	N/A	N/A	N/A	
208	2/18/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 236	7/1/2022		N/A	N/A	N/A	N/A	
209	2/22/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 732	7/1/2022		N/A	N/A	N/A	N/A	
210	2/22/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 731	7/1/2022		N/A	N/A	N/A	N/A	
211	2/22/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 94	7/1/2022		N/A	N/A	N/A	N/A	
212	2/22/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 733	7/1/2022		N/A	N/A	N/A	N/A	

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: January 6, 2023

				Generating Facility		Maximum MWs		Deliverability Status	Location		Point of Interconnection				Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	Summer	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
213	2/22/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 759	7/1/2022		N/A	N/A	N/A	N/A	
214	2/22/2021	3/5/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 730	7/1/2022		N/A	N/A	N/A	N/A	
215	3/24/2024	3/30/2024	Withdrawn 5/10/2022	AES	N/A	8.00	8.00	FC	San Diego	CA	SDGE	Borrego Springs--12kV	6/30/2022		N/A	Completed	N/A	N/A	Project Withdrawn
216	4/14/2021	4/19/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 913	6/1/2022		N/A	N/A	N/A	N/A	
217	4/14/2021	4/19/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 915	6/1/2022		N/A	N/A	N/A	N/A	
218	4/14/2021	4/19/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 916	6/1/2022		N/A	N/A	N/A	N/A	
219	4/14/2021	4/19/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 501	6/1/2022		N/A	N/A	N/A	N/A	
220	4/14/2021	4/19/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 911	6/1/2022		N/A	N/A	N/A	N/A	
221	4/14/2021	4/19/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 912	6/1/2022		N/A	N/A	N/A	N/A	
222	4/14/2021	4/19/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 917	6/1/2022		N/A	N/A	N/A	N/A	
223	4/14/2021	4/19/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 500	6/1/2022		N/A	N/A	N/A	N/A	
224	4/14/2021	4/19/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 502	6/1/2022		N/A	N/A	N/A	N/A	
225	4/14/2021	4/19/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 910	6/1/2022		N/A	N/A	N/A	N/A	
226	4/24/2024	4/28/2024	Withdrawn 5/10/2022	FC	H	0.25	0.25	FC	San Diego	CA	SDGE	Borrego Springs--12kV	7/30/2024		N/A	Completed	N/A	N/A	Project Withdrawn
227	4/28/2021	5/10/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 84	6/1/2022		N/A	N/A	N/A	N/A	
228	4/28/2021	5/10/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 406	6/1/2022		N/A	N/A	N/A	N/A	
229	4/28/2021	5/10/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 399	6/1/2022		N/A	N/A	N/A	N/A	
230	6/17/2024	6/30/2024	Withdrawn 1/11/2022	AES	N/A	11.00	11.00	EO	San Diego	CA	SDGE	Leveland Substation--Distribution Circuit 1166	2/7/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
231	10/1/2021	10/25/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 237	7/1/2022		N/A	N/A	N/A	N/A	
232	10/1/2021	10/25/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 970	7/1/2022		N/A	N/A	N/A	N/A	
233	10/1/2021	10/25/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 975	7/1/2022		N/A	N/A	N/A	N/A	
234	10/1/2021	10/25/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 235	7/1/2022		N/A	N/A	N/A	N/A	
235	10/1/2021	10/25/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 973	7/1/2022		N/A	N/A	N/A	N/A	
236	10/1/2021	10/25/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 972	7/1/2022		N/A	N/A	N/A	N/A	
237	11/22/2024	12/22/2024	Withdrawn 4/18/2022	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Border Substation--Distribution Circuit 533	4/1/2022						Project Withdrawn
238	11/22/2024	12/22/2024	Withdrawn 4/18/2022	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Border Substation--Distribution Circuit 534	4/1/2022						Project Withdrawn
239	11/22/2024	12/22/2024	Withdrawn 4/18/2022	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Border Substation--Distribution Circuit 535	4/1/2022						Project Withdrawn
240	11/22/2024	12/22/2024	Withdrawn 4/18/2022	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Border Substation--Distribution Circuit 536	4/1/2022						Project Withdrawn
241	11/22/2024	12/22/2024	Withdrawn 4/18/2022	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Border Substation--Distribution Circuit 1160	4/1/2022						Project Withdrawn
242	11/22/2024	12/22/2024	Withdrawn 4/18/2022	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Border Substation--Distribution Circuit 1161	4/1/2022						Project Withdrawn
243	11/19/2024	12/29/2024	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	San Diego	CA	SDGE	El Cajon Substation--Distribution Circuit 548	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
244	11/29/2024	12/29/2024	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	San Diego	CA	SDGE	Pomerado Substation--Distribution Circuit 921	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
245	11/29/2024	12/29/2024	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	San Diego	CA	SDGE	Pomerado Substation--Distribution Circuit 922	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
246	11/29/2024	12/29/2024	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	San Diego	CA	SDGE	Pomerado Substation--Distribution Circuit 923	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn

The SDG&E Wholesale Distribution Open Access Tariff Generation Interconnection Request Queue as of: January 6, 2023

				Generating Facility		Maximum MWs		Deliverability Status	Location		Point of Interconnection				Study Availability				
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Type	Fuel	Summer	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	Feasibility Study (IFS)	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
247	11/29/2024	12/29/2024	Withdrawn 3/1/2022	AES	N/A	245.00	9.80	EO	San Diego	CA	SDGE	Pomerado Substation – Distribution Circuit 925	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
248	12/10/2021	12/29/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Alpine Substation - Distribution Circuit 358	12/10/2022		N/A	N/A	N/A	N/A	
249	12/10/2021	12/29/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Alpine Substation - Distribution Circuit 1458	12/10/2022		N/A	N/A	N/A	N/A	
250	1/14/2022	1/14/2022	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	San Diego	CA	SDGE	Proctor Valley Substation – Distribution Circuit 592	5/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
251	1/14/2022	1/14/2022	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	San Diego	CA	SDGE	Proctor Valley Substation – Distribution Circuit 593	5/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
252	1/14/2022	1/14/2022	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	San Diego	CA	SDGE	Proctor Valley Substation – Distribution Circuit 594	5/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
253	1/14/2022	1/14/2022	Withdrawn 3/1/2022	AES	N/A	9.80	9.80	EO	San Diego	CA	SDGE	Proctor Valley Substation – Distribution Circuit 1006	5/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
254	1/16/2022	1/24/2022	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 94	6/1/2023		N/A	N/A	N/A	N/A	
255	1/16/2022	1/24/2022	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 730	6/1/2023		N/A	N/A	N/A	N/A	
256	1/16/2022	1/24/2022	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 731	6/1/2023		N/A	N/A	N/A	N/A	
257	1/16/2022	1/24/2022	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 732	6/1/2023		N/A	N/A	N/A	N/A	
258	1/16/2022	1/24/2022	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 733	6/1/2023		N/A	N/A	N/A	N/A	
259	1/16/2022	1/24/2022	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 759	6/1/2023		N/A	N/A	N/A	N/A	
260	5/10/2022	5/10/2022	Active	AES/FC	H	7.80	7.80	FC	San Diego	CA	SDGE	Borrego Springs - 12kV	11/1/2022		N/A	Complete	N/A	N/A	
261	5/11/2022	5/11/2022	Active	PV	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Borrego Springs - Distribution Circuit 170	3/1/2023		N/A	N/A	N/A	N/A	
262	7/21/2022	7/29/2022	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Cannon Substation - Distribution Circuit 780	12/30/2022		N/A	N/A	N/A	N/A	
263	11/10/2022	12/1/2022	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Marcos Substation, Distribution Circuit 298 #1	1/30/2023		N/A	N/A	N/A	N/A	
264	11/10/2022	12/1/2022	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Marcos Substation, Distribution Circuit 298 #1	1/30/2023		N/A	N/A	N/A	N/A	
265	11/10/2022	12/1/2022	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Marcos Substation, Distribution Circuit 298 #1	1/30/2023		N/A	N/A	N/A	N/A	
266	11/10/2022	12/1/2022	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Marcos Substation, Distribution Circuit 298 #1	1/30/2023		N/A	N/A	N/A	N/A	
267	11/10/2022	12/1/2022	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Marcos Substation, Distribution Circuit 599	1/30/2023		N/A	N/A	N/A	N/A	
Number of active projects						95													

Legend: • **Application Status Key:** LGIP=Large Generator Interconnection Procedures, SGIP=Small Generator Interconnection Procedure (Attachment D), Complete=project is in Commercial Operation
• **Generator Type Key:** IC=Internal Combustion, ST=Steam Turbine, CT=Combustion Turbine, CC=Combined Cycle, H=Hydro, WT=Wind Turbine, PV=Photovoltaic, RE=Reciprocating Engine, AES=Advanced Energy Storage
• **Fuel Type Key:** W=Wind, NU=Nuclear, NG=Natural Gas, O=Oil, C=Coal, B=Biomass, S=Solar, LFG=Land Fill Gas, WTR=Water, G=Geothermal, HR=Heat Recovery, D=Diesel, BG=Bioqas, H=Hydrogen
Future withdrawals will be indicated in the Application Status as Withdrawn and their Queue position will be retired.