

Company: San Diego Gas and Electric Company (U 904 G)
Proceeding: 2028 General Rate Case
Application: A.26-06-XXX
Exhibit: SDGE-06-WP-S

REDACTED

**SUPPLEMENTAL WORKPAPERS TO
PREPARED DIRECT TESTIMONY
OF DEVIN K. ZORNIZER
(GAS MAJOR PROJECTS)**

ON BEHALF OF SAN DIEGO GAS & ELECTRIC COMPANY

**BEFORE THE PUBLIC UTILITIES COMMISSION
OF THE STATE OF CALIFORNIA**

VOLUME 5 OF 6

JUNE 2026



TABLE OF CONTENTS

VOLUME	WORKPAPER CHAPTER TITLE	PAGE NO.
I.	Introduction to Workpapers Supporting the Prepared Direct Testimony of Gas Major Projects	2 – 15
	SDG&E GTSR Part 1 Replacements and Hydrotests Forecast Project Workpapers	16 – 43
	SDG&E Valve Rule Forecast Workpaper	44 – 50
II.	SDG&E Moreno Compressor Modernization Project Workpaper	2 – 19
III.	SDG&E Control Center Modernization – HCA Methane Sensor Project Workpaper	2 – 12
	SDG&E Control Center Modernization – Distribution Regulator Station Project Workpaper	13 – 19
IV.	SDG&E PSEP Line 1600 Reasonableness Review Pipeline Project Workpapers	1 – 451
V.	SDG&E PSEP Reasonableness Review Pipeline Project Workpaper	1 – 20
VI.	<i>Appendix A</i> – Summary of Standard Planning and Construction Practices for Replacement, Hydrotest, Valve, and Abandonment Projects	2 – 29
	<i>Appendix B</i> – Glossary of Terms	30 – 44

VOLUME V

Pages 1 – 20

SDG&E PSEP Phase 1A Reasonableness Review Pipeline Project Workpaper

Final Report for Supply Line 49-17 Phase 1A Replacement Project

I. SUPPLY LINE 49-17 PHASE 1A REPLACEMENT PROJECT

A. Background and Summary

Supply Line 49-17 is a Department of Transportation (DOT) defined transmission¹ line with a predominantly [REDACTED] diameter that runs approximately 13.176 miles in the City of San Diego, near residential and commercial areas. The pipeline is routed across Class 3 and 4 locations. This report describes the activities associated with Supply Line 49-17 Phase 1A Replacement Project which consists of the replacement of 0.004 miles of pipeline. The specific attributes of this Project are detailed in Table 1 below. The total loaded cost of the Project is \$1,400,612.

¹ As defined in 49 C.F.R. § 192.3 (2024).

Final Report for Supply Line 49-17 Phase 1A Replacement Project

Table 1: General Project Information

Project Name	Supply Line 49-17 Phase 1A Replacement		
Project Type	Replacement		
PSEP Phase	1A		
Length	22 feet		
Location	City of San Diego		
Class	[REDACTED]		
MAOP	[REDACTED]		
Pipe Grade	[REDACTED]		
Wall Thickness	[REDACTED]		
Pipe Vintage	[REDACTED]		
Construction Start	11/12/2024		
Construction Finish	12/16/2024		
Original Pipe Diameter	[REDACTED]		
Original Nominal Diameter	[REDACTED]		
New Diameter	[REDACTED]		
Original SMYS ²	[REDACTED]		
New SMYS	[REDACTED]		
Project Costs (\$)	Capital	O&M	Total
Loaded Project Costs	1,400,612	-	1,400,612
Disallowed Costs	-	-	-

² Highest percentage of Specified Minimum Yield Strength (SMYS) of Category 4 Criteria pipe.

Final Report for Supply Line 49-17 Phase 1A Replacement Project

B. Maps and Images

Figure 1: Satellite Image of Supply Line 49-17 Phase 1A Replacement Project



Final Report for Supply Line 49-17 Phase 1A Replacement Project

Figure 2: Overview Map of Supply Line 49-17 Phase 1A Replacement Project



Final Report for Supply Line 49-17 Phase 1A Replacement Project

II. ENGINEERING, DESIGN, AND PLANNING

A. Project Scope

Table 2: Mileage Information

	Criteria	Accelerated	Incidental	Total ³
Final Mileage	0.003 mi.	0 mi.	0.001 mi.	0.004 mi.
	18 ft.	0 ft.	4 ft.	22 ft.

Prior to initiating execution of the Project in 2024, SDG&E reviewed existing pipeline records to validate the scope of the Project. During the Engineering, Design, and Planning phase, SDG&E further refined the scope. This progression of the project scope is summarized as follows:

1. 2011 PSEP Filing: SDG&E did not identify Supply Line 49-17 Phase 1A Replacement Project in the 2011 PSEP filing.
2. Scope Validation: Through scope validation activities, during design before initiating execution of the Project, SDG&E successfully verified the scope of the Project as 18 feet of Category 4 Criteria pipe.
3. Engineering, Design, and Constructability:
 - a. As part of an internal material verification program, the Project required coupon samples from both sides of the preexisting pipeline to be replaced, adding Incidental mileage to the Project.
 - b. The Project required the installation of a new [REDACTED] pressure control fitting (PCF).
4. Final Project Scope: The final project scope consists of a 22 foot replacement that includes 18 feet of Phase 1A pipe and four feet of Incidental pipe.

³ Values may not add to total due to rounding.

Final Report for Supply Line 49-17 Phase 1A Replacement Project

B. Decision Tree Review

SDG&E performed a review of the Supply Line 49-17 and confirmed the project design should commence as a Replacement Project.

Segments of less than 1,000 feet are identified for replacement under the approved PSEP Decision Tree because, for short segments of pipe, the logistical costs associated with pressure testing (for example, permitting, construction, water handling, and service disruptions for a non-looped system) can approach or exceed the cost of replacement. In such circumstances, replacement affords a more cost-effective approach to achieving compliance with D.11-06-017 while providing equal safety enhancement benefits. Moreover, installation of the new segment can usually be performed while the existing service is maintained to customers, thereby avoiding service disruptions that may otherwise occur during pressure testing.

As a result of this review, SDG&E identified replacement as the more prudent option. Key considerations that support SDG&E's determination to replace this segment include:

1. Shut-In Analysis: The Project Team completed a Request for Engineering Review (RER) analysis evaluating multiple scenarios to complete the pipeline replacement. It was determined that isolation of the pipeline could be obtained using an existing mainline valve in combination with a distant existing PCF or a newly installed PCF closer to the project vicinity. Either isolation method could be completed without system impacts.
2. Customer Impacts: No identified impacts.
3. Community Impacts: The Project Team identified one home adjacent to the construction site, as well as several commercial businesses in the area, however it was determined the Project would not cause direct impacts to these locations.
4. Permit Conditions: The Project Team anticipated requiring excavation permits from the City of San Diego for potholing and replacement activities.
5. Piggability: Piggable.

Final Report for Supply Line 49-17 Phase 1A Replacement Project

6. Pipe Vintage: [REDACTED].
7. Existing Pipe Attributes: No identified issues.
8. Long Seam Type: [REDACTED]
9. Long Seam Repair History: No identified issues.
10. Condition of Coating: Suspected coal tar wrap.
11. History of Leaks: No identified issues.
12. Other Identified Risks: The Project Team was informed that, as part of an internal material verification program, it would be required to collect coupon samples from both ends of the preexisting pipeline identified for replacement.

C. Engineering, Design, and Planning Factors

SDG&E reviewed pipeline drawings and other information, contacted internal planning groups, communicated with external stakeholders, conducted survey activities, including reviewing public records and potholing of the area to confirm the presence of underground utilities and substructures, and completed a pre-design site walk. Key factors that influenced the engineering, design, and the preparation of the preliminary cost estimate of the Project are as follows:

1. Shut-In Analysis: The Project Team completed a Request for Engineering Review (RER) analysis and concluded the replacement required isolation of the pipeline. Two isolation options were evaluated and it was determined isolation using an existing mainline valve and a newly installed PCF in the project vicinity was most feasible. This isolation method could be completed without system impacts.
2. Customer Impact: Per the RER, no identified customer impacts.
3. Community Impact:
 - a. The Project Team notified nearby residents and businesses of construction activities and schedules.
 - b. The Project Team communicated directly with nearby residents and commercial building tenants regarding project scope and timelines.

Final Report for Supply Line 49-17 Phase 1A Replacement Project

4. Diameter Changes: The Project did not change the diameter of the pipeline at this location.
5. Schedule Coordination: No identified issues.
6. Known Substructures: Potholing at the Project location impacted placement for the installation of a [REDACTED] PCF required for isolation purposes.
7. Permit Conditions: The Project Team obtained the following permits and approvals:
 - a. Potholing Permit from the City of San Diego, that included the following requirements:
 - i. Traffic Control Plan (TCP) with temporary no parking signs and coordination with the transit department.
 - ii. Street and Sidewalk Blockage Form with measures in place for lane closures, street closure, sidewalk closure, parking lane impacts, detour, trenching, and flaggers to direct traffic.
 - iii. Water Pollution Control Plan.
 - b. Right of Way Permit from the City of San Diego to excavate the replacement location as well as the PCF installation location. This permit included the following approvals:
 - i. Street and Sidewalk Blockage Form with lane closure, sidewalk closure, trenching, parking lane impacts, and flaggers to direct traffic.
 - ii. Construction Noise Permit for construction activities executed during nighttime hours.
8. Land Use: The Project Team obtained a temporary Entry Permit from a private landowner to access and utilize nearby private property as a laydown area.
9. Environmental:
 - a. The Project was initially exempt from an Environmental Release and due process primarily due to the scope and location of the Project.
 - b. As a condition of the City of San Diego Potholing Permit, the Project Team implemented a Minor Water Pollution Control Plan that incorporated the use of

Final Report for Supply Line 49-17 Phase 1A Replacement Project

Required Standard Construction Stormwater Best Management Practices specific to the project scope.

- c. The Project Team completed typical abatement activities at all pipeline tie-in locations.

10. Reroute: The Project did not require a reroute of the pipeline.

11. Valves: A nearby mainline valve was identified and utilized for isolation purposes. No mainline valves were replaced or installed as part of this Project.

12. Coupons: The Project Team increased the length of pipeline cutout to obtain two coupon samples that were required for an internal material verification program.

D. Scope Changes

There were no notable scope changes during detailed design.

Final Report for Supply Line 49-17 Phase 1A Replacement Project

III. CONSTRUCTION

A. Construction Contractor Selection

The Project Team prepared an initial cost estimate based on the preliminary design. Following completion of the engineering, design, and planning activities described above, SDG&E entered into a competitive bidding process to select a Construction Contractor. As indicated above, there were no notable changes in scope between the time when the Project Team prepared the preliminary cost estimate and when the competitive bidding process began. SDG&E awarded the construction contract to the bidder that best met the selection criteria for this project.

1. SDG&E’s Preliminary Construction Cost Estimate: SDG&E’s preliminary cost estimate for construction was \$828,240.
2. Construction Contractor’s Bid: The Construction Contractor’s cost estimate was [REDACTED], which was [REDACTED] than SDG&E’s preliminary cost estimate for construction.

B. Construction Schedule

Table 3: Construction Timeline

Construction Start Date	11/12/2024
Construction Completion Date	12/16/2024
NOP Date	12/04/2024

C. Changes During Construction

SDG&E successfully mitigated conditions during construction in a manner that minimized potential impacts on project scope, cost, and schedule. As a result, these conditions did not result in any notable change orders.

Final Report for Supply Line 49-17 Phase 1A Replacement Project

Figure 3: Work Area at Construction Start



Final Report for Supply Line 49-17 Phase 1A Replacement Project

Figure 4: Work Area Restored After Tie-In



Final Report for Supply Line 49-17 Phase 1A Replacement Project

Figure 5: PCF Installed for Isolation



Final Report for Supply Line 49-17 Phase 1A Replacement Project

D. Commissioning and Site Restoration

Commissioning activities include restoration of the site, final inspection and placement of the pipeline back into service, transportation and disposal of hazardous material, and site demobilization. Closeout activities include development of final drawings, finalization of a reconciliation package, and updates to company recordkeeping systems to reflect the completed scope of work.

Final Report for Supply Line 49-17 Phase 1A Replacement Project

IV. PROJECT COSTS

PROJECT COSTS

A. Cost Avoidance Actions

SDG&E exercised due diligence in the planning, design, and construction activities for this Project to minimize or avoid costs when prudent to do so. As discussed above, the Project Team conducted a site visit to identify and incorporate discernible site conditions into the engineering, design, and planning of the Project. Specific examples of cost avoidance actions taken on this project are:

1. Materials: The Project Team coordinated with a Line 1600 Replacement Project to complete combined hydrotests that included the pipeline installed for this Project. This coordination reduced overall project scope and costs.
2. Construction Execution: The Project Team incorporated construction efficiencies by selecting a Construction Contractor that was performing work on an adjacent SDG&E Project. This ultimately resulted in cost savings associated with optimized bid pricing options as well as necessary mobilization and demobilization efforts.

B. Cost Estimate

Based on the preliminary design, once the project scope was confirmed and engineering, design, and planning activities were underway, SDG&E prepared an estimate of the Direct Costs of the Project in the amount of \$1,597,253. The Project Team considered the conditions known at the time to prepare the preliminary Direct Cost estimate. This estimate reflects the projected Labor, Material, and Services costs anticipated to be incurred to execute the Project.

SDG&E estimated Indirect Costs of the Project based on the estimated Direct Costs and other project-related variables.

Final Report for Supply Line 49-17 Phase 1A Replacement Project

C. Actual Direct and Indirect Costs

Actual Direct Costs reflect the Labor, Material, and Services costs incurred to execute the Project. Actual Indirect Costs reflect costs for incremental overhead loaders in accordance with Company overhead allocation policies. The total loaded cost of the Project is \$1,400,612.

Table 4: Estimated and Actual Direct Costs and Variances⁴

Direct Costs (\$)	Estimate	Actuals	Delta Over/(Under)
Company Labor	154,286	121,915	(32,371)
Materials	82,975	85,653	2,678
Construction Contractor	828,240	419,443	(408,797)
Construction Management & Support	102,206	227,998	125,792
Environmental	41,563	31,112	(10,451)
Engineering & Design	161,609	101,260	(60,349)
Project Management & Services	199,873	182,642	(17,231)
ROW & Permits	26,501	23,436	(3,065)
GMA	-	-	-
Total Direct Costs	1,597,253	1,193,460	(403,793)

Table 5: Estimated and Actual Indirect Costs, Total Costs, and Variances⁵

Indirect Costs/Total Costs (\$)	Estimate	Actuals	Delta Over/(Under)
Overheads	111,229	192,299	81,070
AFUDC	23,877	12,626	(11,251)
Property Taxes	4,517	2,228	(2,289)
Total Indirect Costs	139,623	207,152	67,529
Total Direct Costs	1,597,253	1,193,460	(403,793)
Total Loaded Costs	1,736,876	1,400,612	(336,264)

⁴ Values may not add to total due to rounding.

⁵ Ibid.

Final Report for Supply Line 49-17 Phase 1A Replacement Project

The Actual Full-Time Equivalents⁶ (FTEs) for this Project are 0.22.

D. Cost Impacts

Consistent with one of the overarching objectives of PSEP to maximize the cost effectiveness of safety enhancement investments, SDG&E effectively planned, designed, and completed construction activities for this project. Each pipeline project is unique in scope and inherently complex due to a variety of factors including terrain, environmental and permitting constraints, scope changes during detailed design, material cost fluctuations, regulatory changes, and more. These complexities can lead to variances between initial estimates and actual costs. Consistent with prudent management at the time, the Project Team successfully mitigated these variances whenever feasible through the implementation of effective project management practices, thorough planning, and continuous monitoring.

At the completion of the Supply Line 49-17 Phase 1A Replacement Project, Actual Direct Costs came within the AACE Class 3 Total Installed Cost (TIC) accuracy range, adhering to the standard industry practices defined by the Association for the Advancement of Cost Engineering (AACE) International. The Actual Direct Costs were less than the preliminary estimate by \$403,793. This variance can be attributed to several factors including: the estimate assumed installation of approximately 80 feet of new [REDACTED] pipe however the final project scope required only 22 feet of pipe to be installed; the estimate assumed a higher Construction Contractor price point however the Project Team ultimately selected a Construction Contractor that was performing work on an adjacent SDG&E project, resulting in lower actual costs; the Project initially anticipated conducting a hydrotest for

⁶ Full-time equivalents (FTEs) are included in GRC forecasts to provide context to requested amounts for company labor. FTEs are calculated by measuring the number of hours charged over a given time period. For example, one FTE is equal to 40 hours per week, or typically 2,080 hours per year. The calculation of FTEs includes overtime hours. Therefore, if one employee works 60 hours per week, he or she would be recorded as 1.5 FTEs.

Final Report for Supply Line 49-17 Phase 1A Replacement Project

the pipe to be installed, however the pipe was tested in conjunction with another project's hydrotest, significantly reducing costs.

E. Disallowance

There was no disallowance for the Supply Line 49-17 Phase 1A Replacement Project as there were no post-1955 segments included in the Project without records that provide the minimum information to demonstrate compliance with then applicable industry standards or regulatory strength testing and recordkeeping requirements.

Final Report for Supply Line 49-17 Phase 1A Replacement Project

V. CONCLUSION

SDG&E enhanced the safety of their integrated natural gas transmission system by prudently executing the Supply Line 49-17 Phase 1A Replacement Project. Through this Replacement Project, SDG&E successfully replaced 22 feet of pipeline in the City of San Diego.

SDG&E executed this project prudently through maintaining scope and actively working with internal stakeholders to execute the Project efficiently with minimal impacts.

SDG&E engaged in prudent cost avoidance efforts by conducting a combined hydrotest with another SDG&E Project.

End of Supply Line 49-17 Phase 1A Replacement Project Final Report

**BEFORE THE PUBLIC UTILITIES
COMMISSION OF THE STATE OF CALIFORNIA**

**DECLARATION OF DEVIN ZORNIZER REGARDING CONFIDENTIALITY OF
CERTAIN DATA PURSUANT TO D.21-09-020**

I, Devin Zornizer, do declare as follows:

1. I am the Vice President of the Infrastructure Project Delivery organization for Southern California Gas Company (SoCalGas). I have reviewed the confidential information included within the SDG&E Exhibit SDGE-06 Gas Major Projects Supplemental Workpaper Volumes I, IV, and V for the 2028 General Rate Case (GRC) proceeding (A.26-05-XXX). I am personally familiar with the facts in this Declaration and, if called upon to testify, I could and would testify to the following based upon my personal knowledge and/or information and belief.

2. I hereby provide this Declaration in accordance with Decision (“D.”) 21-09-020 and General Order (“GO”) 66-D, Revision 2 to demonstrate that the confidential information (“Protected Information”) provided in the SDG&E Exhibit SDGE-06 Gas Major Projects Supplemental Workpaper Volumes I, IV, and V is within scope of the data protected as confidential under applicable law.

3. In accordance with the narrative justification provided in Attachment A, the Protected Information should be protected from public disclosure.

I declare under penalty of perjury under the laws of the State of California that the foregoing is true and correct to the best of my knowledge.

Executed this 12th day of June, 2026, at Los Angeles, California.

E-SIGNED by Devin Zornizer
on 2026-06-12 07:26:15 PDT

Devin Zornizer
Infrastructure Project
Delivery SoCalGas

ATTACHMENT A

SDGE Request for Confidentiality on the following information in the response to the 2028 General Rate Case Supplemental Workpaper Volumes I, IV, and V of Devin Zornizer, Exhibit SDGE-06 (“Gas Major Projects”)

Location of Protected Information	Legal Citations	Narrative Justification
<p>All grey highlighted Pipeline attributes (i.e., SMYS, MAOP, diameter, pressure, grade) in the following attachments:</p> <p>SDGE-06-WP-S Supplemental Workpapers to Prepared Direct Testimony of Gas Major Projects – Volume I CONFIDENTIAL</p> <p>SDGE-06-WP-S Supplemental Workpapers to Prepared Direct Testimony of Gas Major Projects – Volume IV CONFIDENTIAL</p> <p>SDGE-06-WP-S Supplemental Workpapers to Prepared Direct Testimony of Gas Major Projects – Volume V CONFIDENTIAL</p>	<p>California Public Records Act (CPRA) Exemption, Gov’t Code § 6254(ab) (“Critical infrastructure information, as defined in Section 131(3) of Title 6 of the United States Code, that is voluntarily submitted to the Office of Emergency Services for use by that office”);</p> <p>CPRA Exemption, Gov’t Code § 6254(k) (“Records, the disclosure of which is exempted or prohibited pursuant to federal or state law”):</p> <ul style="list-style-type: none"> • 6 U.S.C. §§ 131(3), 133(a)(1)(E); • 6 CFR §§ 29.2(b), 29.8 (defining CII and restricting its disclosure); • 18 CFR § 388.113(c); FERC Orders 630, 643, 649, 662, 683, and 702 (defining CEII); • Critical Energy Infrastructure Information, 68 Fed. Reg. 9862 (Dep’t of Energy Mar. 3, 2003) (final rule) (listing what gas information qualifies as CEII); • FERC’s Guidelines for Filing Critical Energy/Electric Infrastructure Information, February 21, 2017; available at: https://www.ferc.gov/sites/default/files/2020-04/CEII-Filing-guidelines.pdf • 18 C.F.R. § 157.14(a)(8-10); • 18 C.F.R. § 157.18(c); • 18 C.F.R. § 260.8 (FERC Form 567); • 49 CFR §§ 1520.5, 1520.9 (defining SSI and restricting its disclosure); • <i>Chowdhury v. Nw. Airlines Corp.</i>, 226 F.R.D. 608 (N.D. Cal. 2004); • PHMSA Guidelines, Federal Register Vol. 81, No. 120, June 22, 2016, pg 40764; • CPRA Exemption, Gov’t Code § 6254(ab) (Critical Infrastructure Information) 	<p>These engineering design values of a proposed or existing critical infrastructure could potentially be used to determine the criticality of a gas facility and identify vulnerabilities of the gas delivery network. The value can be used to identify the volume of gas present in an area and ascertain the relative potential consequences of intentional acts against the gas transportation and distribution network.</p>
<p>All grey highlighted Vendor information. (Contracts, Vendor bid and pricing information including rates and invoices, customer and vendor proprietary information). in the following attachments:</p>	<p>California Public Records Act (“CPRA”) Gov’t Code § 6254(k) (“Records the disclosure of which is exempted or prohibited pursuant to federal or state law”)</p> <ul style="list-style-type: none"> • D.11-01-36, 2011 WL 660568 (2011) (confidential prices and contract terms specifically negotiated with a program vendor is proprietary and commercially sensitive and should remain confidential). 	<p>Based on input received by the vendor, and based on SDGE position, the produced documents are proprietary and represent and contain information that is proprietary, commercially sensitive, trade secrets, and content not intended for public disclosure. Vendor contracting efforts involve communications and work product which is intended only for access by</p>

<p>SDGE-06-WP-S Supplemental Workpapers to Prepared Direct Testimony of Gas Major Projects – Volume IV CONFIDENTIAL</p> <p>SDGE-06-WP-S Supplemental Workpapers to Prepared Direct Testimony of Gas Major Projects – Volume V CONFIDENTIAL</p>		<p>designated parties. Public disclosure would pose potential negative impacts and/or harm to the vendors, and/or inhibit SDG&E’s efforts to reduce costs for customers by obtaining competitive pricing from vendors.</p>
<p>All grey highlighted Pipeline Locational Information (i.e., GPS coordinates, pipeline location) in the following attachments:</p> <p>SDGE-06-WP-S Supplemental Workpapers to Prepared Direct Testimony of Gas Major Projects – Volume I CONFIDENTIAL</p> <p>SDGE-06-WP-S Supplemental Workpapers to Prepared Direct Testimony of Gas Major Projects – Volume IV CONFIDENTIAL</p> <p>SDGE-06-WP-S Supplemental Workpapers to Prepared Direct Testimony of Gas Major Projects – Volume V CONFIDENTIAL</p>	<p>CPRA Exemption, Gov’t Code § 7927.705 (“Records, the disclosure of which is exempted or prohibited pursuant to federal or state law”)</p> <ul style="list-style-type: none"> • 18 CFR § 388.113(c) (defining CEII) • FERC Order Nos. 630, 643, 649, 662, 683, and 702 (defining CEII) • FAST Act - Critical Electric Infrastructure Security, Pub. L. 114-94, amended December 4, 2015 (protecting electric infrastructure) • FERC Order 833 (including amendments to the CEII regulations, required by The FAST Act) • Critical Energy Infrastructure Information, 68 Fed. Reg. 9857, 9862 (Dep’t of Energy Mar. 3, 2003) (final rule) (listing what gas information qualifies as CEII) • FERC’s Guidelines for Filing Critical Energy/Electric Infrastructure Information, (Feb. 21, 2017), <i>available at</i> https://www.ferc.gov/sites/default/files/2020-04/CEII-Filing-guidelines.pdf <ul style="list-style-type: none"> ◦ Exhibits G, G-1, G-II of pipeline certificate applications. 18 CFR § 157.14 ◦ Exhibit V of abandonment applications. 18 CFR § 157.18 ◦ FERC Form 567. 18 CFR § 260.8 • CPUC Res. L-436, at 8 (stating CPUC will “refrain from making available to the public detailed maps and schematic diagrams showing the location of specific utility regulator stations, valves, and similar facilities”) • Cal. Pub. Util. Code § 364(d) (“The commission may, consistent with other provisions of law, withhold from the public information generated or obtained pursuant to this section that it deems would pose a security threat to the public if disclosed.”) CPRA Exemption, Gov’t Code § 7922.000 (Balancing Test) 	<p>GPS coordinates and pipeline location are identified as confidential because the data would provide sufficient information to be used by a third party to excavate or access above ground facilities without notifying the utility through the local Underground Service Alert (USA) or could be used to identify locations for illegal tapping or other acts that could impact the safety of residents.</p>