



# WMP - Q4 QNL

## Grid Design, Operations, & Maintenance

8.1.2.1 Mitigation DIST OH Hardening - Covered Conductor  ID WMP.0455	8.1.2.10.1 Mitigation Avian Protection  ID WMP.0972	8.1.2.10.2 Mitigation Strategic Pole Replacement  ID WMP.1189	8.1.2.11.1 Mitigation PSPS Sectionalizing Enhancements  ID WMP.0461	8.1.2.11.2 Mitigation Standby Power (Fixed Power Backup)  ID WMP.0468	8.1.2.2 Mitigation Strategic Undergrounding  ID WMP.0473	8.1.2.5.1 Mitigation DIST OH Hardening - Traditional Hardening  ID WMP.0475	8.1.2.5.2 Mitigation Transmission OH Hardening  ID WMP.0543	8.1.2.5.2. Mitigation Transmission OH Hardening - DUB  ID WMP.0545
8.1.2.7 Mitigation Microgrids  ID WMP.0462	8.1.2.8.1 Mitigation Advanced Protection  ID WMP.0463	8.1.2.8.2 Mitigation Early Fault Detection  ID WMP.1195	8.1.2.8.3 Mitigation Distribution Communications Reliability Improvements (DCRI)  ID WMP.0549	8.1.3.1 Mitigation Distribution OH Detailed Inspections  ID WMP.0478	8.1.3.10 Mitigation Transmission 69kV tier 3 visual inspections  ID WMP.0555	8.1.3.11 Mitigation Substation Patrol Inspections  ID WMP.0492	8.1.3.2 Mitigation Transmission OH Detailed Inspections  ID WMP.0479	8.1.3.3 Mitigation Distribution Infrared Inspections  ID WMP.0481
8.1.3.4 Mitigation Transmission Infrared Inspections  ID WMP.0482	8.1.3.5 Mitigation Distribution Woodpole Intrusive  ID WMP.0483	8.1.3.6 Mitigation Transmission Wood Pole Intrusive Inspections  ID WMP.1190	8.1.3.7 Mitigation Distribution Drone Assessments  ID WMP.0552	8.1.3.8 Mitigation Distribution OH Patrol Inspections  ID WMP.0488	8.1.3.9 Mitigation Transmission OH Inspections (visual - helo patrol)  ID WMP.0489	8.1.4.3 Mitigation Capacitor Maintenance and Replacement (SCADA)  ID WMP.0453	8.1.4.4 Mitigation Expulsion Fuse Replacements  ID WMP.0459	8.1.4.5 Mitigation Hotline Clamps  ID WMP.0464
8.1.4.6 Mitigation Lightning Arrester Replacement  ID WMP.0550	8.1.6.1 Mitigation QA/QC of Transmission Inspections  ID WMP.1191	8.1.6.2 Mitigation QA/QC Distribution Detailed  ID WMP.0491	8.1.6.3 Mitigation QA/QC Distribution Drone  ID WMP.1192	8.1.6.4 Mitigation QA/QC Wood Pole Intrusive (Dist & Trans)  ID WMP.1193	8.1.6.5 Mitigation QA/QC Substations  ID WMP.1194	8.3.3.1 Mitigation Wireless Fault Indicators  ID WMP.0449		

## Situational Awareness & Forecasting

4.1.1 Mitigation Weather Station Maintenance and Calibration  ID WMP.1430	4.1.2 Mitigation Air Quality Station Maintenance  ID WMP.1431
--	---

## Vegetation Management & Inspection

8.2.2.1 Mitigation Detailed Inspections  ID WMP.0494	8.2.2.2 Mitigation VM Off-Cycle Patrol (strike potential)  ID WMP.0508	8.2.3 Mitigation Fuels Management Program  ID WMP.0497	8.2.3.1 Mitigation Pole Clearing (brushing)  ID WMP.0512	8.2.3.3 Mitigation Clearance (enhanced trim or remove)  ID WMP.0501	8.2.5 Mitigation QA/QC Vegetation Management  ID WMP.0505
---	--	--	---	---	---

Planned
  In Progress
  Delayed
  Completed
  Cancelled

**Grid Design, Operations, & Maintenance**

<p><b>8.1.2.1</b> Mitigation DIST OH Hardening - Covered Conductor WMP ID WMP.0455 Q4 Actual 52.03 QDR % Complete 104% QDR Comments -</p>	<p><b>8.1.2.10.1</b> Mitigation Avian Protection WMP ID WMP.0972 Q4 Actual 724 QDR % Complete 362% QDR Comments -</p>	<p><b>8.1.2.10.2</b> Mitigation Strategic Pole Replacement WMP ID WMP.1189 Q4 Actual 228 QDR % Complete 114% QDR Comments -</p>	<p><b>8.1.2.11.1</b> Mitigation PSPS Sectionalizing Enhancements WMP ID WMP.0461 Q4 Actual 9 QDR % Complete 90% QDR Comments -</p>	<p><b>8.1.2.11.2</b> Mitigation Standby Power (Fixed Power Backup) WMP ID WMP.0468 Q4 Actual 88 QDR % Complete 99% QDR Comments -</p>	<p><b>8.1.2.2</b> Mitigation Strategic Undergrounding WMP ID WMP.0473 Q4 Actual 32.56 QDR % Complete 116% QDR Comments -</p>	<p><b>8.1.2.5.1</b> Mitigation DIST OH Hardening - Traditional Hardening WMP ID WMP.0475 Q4 Actual 0.11 QDR % Complete 100% QDR Comments -</p>	<p><b>8.1.2.5.2</b> Mitigation Transmission OH Hardening WMP ID WMP.0543 Q4 Actual 2 QDR % Complete 100% QDR Comments -</p>
<p><b>8.1.2.5.2.</b> Mitigation Transmission OH Hardening - DUB WMP ID WMP.0545 Q4 Actual 0 QDR % Complete 0% QDR Comments No corrective actions required. null 3yr target scope exceeded by 14.5mi. null 3yr scope completion is 248%</p>	<p><b>8.1.2.7</b> Mitigation Microgrids WMP ID WMP.0462 Q4 Actual 0 QDR % Complete (Blank) QDR Comments -</p>	<p><b>8.1.2.8.1</b> Mitigation Advanced Protection WMP ID WMP.0463 Q4 Actual 7 QDR % Complete 88% QDR Comments Required permits were delayed and not issued until Jan 2026. null null SMEs reviewing scope for 2026 inclusion.</p>	<p><b>8.1.2.8.2</b> Mitigation Early Fault Detection WMP ID WMP.1195 Q4 Actual 125 QDR % Complete 208% QDR Comments -</p>	<p><b>8.1.2.8.3</b> Mitigation Distribution Communications Reliability Improvements (DCR1) WMP ID WMP.0549 Q4 Actual 4 QDR % Complete 80% QDR Comments Delay due to field change order for unknown facilities discovered below grid. null Remaining base station in construction for early 2026 delivery.</p>	<p><b>8.1.3.1</b> Mitigation Distribution OH Detailed Inspections WMP ID WMP.0478 Q4 Actual 17950 QDR % Complete 135% QDR Comments -</p>	<p><b>8.1.3.10</b> Mitigation Transmission 69kV tier 3 visual inspections WMP ID WMP.0555 Q4 Actual 1601 QDR % Complete 98% QDR Comments -</p>	<p><b>8.1.3.11</b> Mitigation Substation Patrol Inspections WMP ID WMP.0492 Q4 Actual 391 QDR % Complete 102% QDR Comments -</p>
<p><b>8.1.3.2</b> Mitigation Transmission OH Detailed Inspections WMP ID WMP.0479 Q4 Actual 2184 QDR % Complete 88% QDR Comments No corrective actions required. 3yr target scope exceeded by 210 inspections. null 3yr scope completion is 103%. null All remaining inspections remain current under CAISO's 3yr inspection cycle requirement.</p>	<p><b>8.1.3.3</b> Mitigation Distribution Infrared Inspections WMP ID WMP.0481 Q4 Actual 302 QDR % Complete 101% QDR Comments -</p>	<p><b>8.1.3.4</b> Mitigation Transmission Infrared Inspections WMP ID WMP.0482 Q4 Actual 6976 QDR % Complete 95% QDR Comments -</p>	<p><b>8.1.3.5</b> Mitigation Distribution Woodpole Intrusive WMP ID WMP.0483 Q4 Actual 1478 QDR % Complete 430% QDR Comments -</p>	<p><b>8.1.3.6</b> Mitigation Transmission Wood Pole Intrusive Inspections WMP ID WMP.1190 Q4 Actual 163 QDR % Complete 143% QDR Comments -</p>	<p><b>8.1.3.7</b> Mitigation Distribution Drone Assessments WMP ID WMP.0552 Q4 Actual 13500 QDR % Complete 100% QDR Comments -</p>	<p><b>8.1.3.8</b> Mitigation Distribution OH Patrol Inspections WMP ID WMP.0488 Q4 Actual 86040 QDR % Complete 99% QDR Comments -</p>	<p><b>8.1.3.9</b> Mitigation Transmission OH Inspections (visual - helo patrol) WMP ID WMP.0489 Q4 Actual 7263 QDR % Complete 96% QDR Comments -</p>
<p><b>8.1.4.3</b> Mitigation Capacitor Maintenance and Replacement (SCADA) WMP ID WMP.0453 Q4 Actual 0 QDR % Complete (Blank) QDR Comments -</p>	<p><b>8.1.4.4</b> Mitigation Expulsion Fuse Replacements WMP ID WMP.0459 Q4 Actual 503 QDR % Complete 72% QDR Comments Petition to Amend submitted for reduced target due to GRC decision, so work scoped for 2025 was rolled back. null Restarted program when Petition to Amend was denied, but unable to reach full target due to pause in program.</p>	<p><b>8.1.4.5</b> Mitigation Hotline Clamps WMP ID WMP.0464 Q4 Actual 110 QDR % Complete 12% QDR Comments No corrective actions required. null 3yr target scope exceeded by 297 HLC installs. null 3yr scope completion is 120%.</p>	<p><b>8.1.4.6</b> Mitigation Lightning Arrester Replacement WMP ID WMP.0550 Q4 Actual 1015 QDR % Complete 1128% QDR Comments -</p>	<p><b>8.1.6.1</b> Mitigation QA/QC of Transmission Inspections WMP ID WMP.1191 Q4 Actual 100 QDR % Complete 100% QDR Comments -</p>	<p><b>8.1.6.2</b> Mitigation QA/QC Distribution Detailed WMP ID WMP.0491 Q4 Actual 1078 QDR % Complete 1633% QDR Comments -</p>	<p><b>8.1.6.3</b> Mitigation QA/QC Distribution Drone WMP ID WMP.1192 Q4 Actual 13500 QDR % Complete 100% QDR Comments -</p>	<p><b>8.1.6.4</b> Mitigation QA/QC Wood Pole Intrusive (Dist &amp; Trans) WMP ID WMP.1193 Q4 Actual 1381 QDR % Complete 109% QDR Comments -</p>
<p><b>8.1.6.5</b> Mitigation QA/QC Substations WMP ID WMP.1194 Q4 Actual 18 QDR % Complete 100% QDR Comments -</p>	<p><b>8.3.3.1</b> Mitigation Wireless Fault Indicators WMP ID WMP.0449 Q4 Actual 0 QDR % Complete (Blank) QDR Comments -</p>						

## Vegetation Management & Inspection

8.2.2.1  
Mitigation  
Detailed Inspections

WMP ID  
WMP.0494

Q4 Actual  
511150

QDR % Complete  
105%

QDR Comments  
-

8.2.2.2  
Mitigation  
VM Off-Cycle Patrol (strike potential)

WMP ID  
WMP.0508

Q4 Actual  
106

QDR % Complete  
100%

QDR Comments  
-

8.2.3  
Mitigation  
Fuels Management Program

WMP ID  
WMP.0497

Q4 Actual  
500

QDR % Complete  
100%

QDR Comments  
-

## Situational Awareness & Forecasting

4.1.1  
Mitigation  
Weather Station Maintenance and Calibration

WMP ID  
WMP.1430

Q4 Actual  
216

QDR % Complete  
100%

QDR Comments  
-

8.2.3.1  
Mitigation  
Pole Clearing (brushing)

WMP ID  
WMP.0512

Q4 Actual  
33250

QDR % Complete  
101%

QDR Comments  
-

8.2.3.3  
Mitigation  
Clearance (enhanced trim or remove)

WMP ID  
WMP.0501

Q4 Actual  
11921

QDR % Complete  
106%

QDR Comments  
-

8.2.5  
Mitigation  
QA/QC Vegetation Management

WMP ID  
WMP.0505

Q4 Actual  
0.27

QDR % Complete  
100%

QDR Comments  
-

4.1.2  
Mitigation  
Air Quality Station Maintenance

WMP ID  
WMP.1431

Q4 Actual  
194

QDR % Complete  
101%

QDR Comments  
-

Planned In Progress Delayed Completed Cancelled